



County of Fairfax, Virginia

MEMORANDUM

DATE: March 23, 2009

TO: Jimmie D. Jenkins, Director
Department of Public Works and Environmental Services

FROM: Ronald N. Kirkpatrick *RNK*
Planning and Design Division

SUBJECT: Planning and Design Division Monthly Projects Status Report

Attached is a copy of the February 2009 Monthly Projects Status Report. This report provides a status summary for capital projects managed within the Planning and Design Division (P&DD). A separate report will be issued by the Stormwater Planning Division for drainage related capital projects.

If you have any questions, please call at 703-324-5800.

RNK/ml/1257m

Attachment: As Stated

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Howard J. Guba, Deputy Director, Department of Public Works and Environmental Services
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division
Gilbert Osei-Kwadwo, Branch Chief, Wastewater Planning and Monitoring Division
Edgar R. Jones, Chief, Financial Management & Financial Planning Branch, Wastewater Planning & Monitoring Division
Mark M. Leonard, Wastewater Planning & Monitoring Division
Randy Bartlett, Deputy Director, DPWES
Steve Aitcheson, Director, Maintenance and Stormwater Management Division
Craig Carinci, Director, Stormwater Planning Division (SWPD)
Don Demetrius, Chief, Watershed Projects Evaluation Branch (WPEB), SWPD
Chad Crawford, Chief, Watershed Projects Implementation Branch (WPIB), SWPD
Scott Ramsey, MA III, SWPD, DPWES
Dale Glines, Engineering Technician III, MSMD, DPWES
Nat Atapoor, Director, Construction Management Division
Vickie McEntire, County Surveyor, CMD
Bruce Goudarzi, Chief, Utilities Construction Branch, CMD
Robin W. Patton, Director, Land Acquisition Division
James Ratliff, Project Manager, Land Acquisition Division
John Honnick, Senior Right-of-Way Agent, Land Acquisition Division
Keith Wilson, Senior Right-of-Way Agent, Land Acquisition Division
Walter T. Wozniak, Chief, Planning Support Branch, P&DD
Larry Ichter, Deputy Director, Transportation Design, P&DD
Carey F. Needham, Deputy Director, Building Design, P&DD
Ahmed Rayyan, Chief, Wastewater Design Branch, P&DD
Jeff Kent, Chief, Administrative Support Branch, CAP
Randall Flowers, Engineer, Wastewater Design Branch, P&DD
Michael Guarino, Engineer, TDB, P&DD
Shahla Zahirieh, Engineer, TDB, P&DD
Jennifer Gilbert, Consultant, TDB, P&DD
Erik Shively, Consultant, TDB, P&DD
Brian Utterback, Consultant, TDB, P&DD
Natalie Colley, Engineering Technician III, TDB, P&DD
Anna Carlen, Administrative Support Branch, CAP
Richard Aamodt, Electoral Board, REG
Martha Cooper, Administrative Assistant V, Directors Office, DPWES



OUTSIDE AGENCY DISTRIBUTION

Carol Bondurant, VDOT, 14685 Avion Parkway, Chantilly, VA 20151 w/attachment Fund 304, 314, 315, HCD, & Misc.; Carol.Bondurant@VirginiaDOT.gov
Dorothy Purvis, VDOT, 14685 Avion Parkway, Chantilly, VA 20151;
DA.Purvis@VDOT.virginia.gov
Rick A. Miller, VDOT, RickA.Miller@VDOT.Virginia.gov
Jan Vaughan, VDOT, jan.Vaughan@vdot.virginia.gov
Charlene Whitfield, DVP, Manager Regional Projects, 171 Elden St., Herndon, Va. 20170;
Charlene_Whitfield@dom.com
John W. Dargle, Director, Fairfax County Park Authority
Mike Lake, Department of Transportation w/attachment Fund 304, 305, & Misc.
Katharine Ichter, Director, Department of Transportation
James Chandler, Department of Transportation
Charlie Strunk, Department of Transportation
Ellen Gallagher, Department of Transportation
Karyn Moreland, Department of Transportation
Chris Wells, Department of Transportation
Tom Biesiadny, Department of Transportation
Paul Mounier, Bus Stop Coordinator, Department of Transportation
Jeffrey Hermann, Department of Transportation
Otto Clemente, Department of Transportation
David B. Marshall, Assistant Director, Planning Division, Department of Planning and Zoning
Paula C. Sampson, Director, Housing and Community Development (HCD), w/attachment 314 and 315
Barbara Byron, Director, Zoning Evaluation Division, Department of Planning and Zoning
Sheng-Jieh Leu, Department of Planning and Zoning
Dave Guerra, Fairfax County Water Authority; dguerra@fairfaxwater.org
Jeannie Swim, Fairfax County Water Authority; jswim@fairfaxwater.org
Jerry Scott, Fairfax County Water Authority; jscott@fairfaxwater.org
John Milgrim, Environmental Health Supervisor, Fairfax County Health Department
Mark Canale, Department of Transportation
Bill Harrell, Department of Transportation, bill.harrell@fairfaxcounty.gov
Todd Lawson, Verizon, 2980 Fairview Park Dr., 7th Floor, Falls Church, VA. 22042;
Reginald.T.Lawson@verizon.com
David A. Guillaudeu, Engineering Assistant, Verizon Communications,
david.a.guillaudeu@verizon.com
Ashleigh Lewis, Ashleigh.M.Lewis@dom.com
Jo Anne Sorenson, VDOT, 14685 Avion Parkway, Chantilly VA 20151, w/attachment Fund 308, 304, 305, 314, 315, HCD & Misc.; j.sorenson@VDOT.virginia.gov
William V. Johnson Jr. 14685 Avion Pkwy, Chantilly, VA 20151;
Bill.johnson@VDOT.virginia.gov
Richard Burke, VDOT, Richard.Burke@VDOT.Virginia.gov
Charlotte E. Miller, VDOT, Charlotte.Miller@VDOT.Virginia.gov
Donald Ostrander, Traffic Engineering Section, VDOT Northern Va. District,
Donald.Ostrander@VDOT.virginia.gov
Allan Melliza, Washington Gas; AMelliza@washgas.com
Ronald Seale, VDOT, Ronald.Seale@VDOT.Virginia.gov
Javier Baldivieso, Javier.r.baldivieso@verizon.com
Verna Love, Verna.Love@dom.com
Juan Washington, Juan.Washington@VDOT.Virginia.gov

PLANNING & DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

February 2009

TABLE OF CONTENTS	PAGE
<hr/>	
UTILITIES DESIGN BRANCH	
FUND 102 - FEDERAL & STATE GRANT (BUS SHELTERS)	1
FUND 303 - COUNTY CONSTRUCTION	2-4
FUND 304 – TRANSPORTATION IMPROVEMENTS	4-10
FUND307 - SIDEWALK CONSTRUCTION	10-13
FUND 402 - SANITARY SEWER CONSTRUCTION	14-18
TRANSPORTATION DESIGN BRANCH	
FUND 102 - FEDERAL & STATE GRANTS	1 - 2
FUND 124 – SIDEWALK CONSTRUCTION	2
FUND 301 - CONTRIBUTED ROADWAY IMPROVEMENT FUNDS	3 - 4
FUND 303 - COUNTY CONSTRUCTION	4
FUND 304 – TRANSPORTATION IMPROVEMENTS	4-27
FUND 307 - SIDEWALK CONSTRUCTION	27
FUND 312 - PUBLIC SAFETY CONSTRUCTION	27
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	28
FUND 340 - HOUSING ASSISTANCE PROGRAM	28

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved	Current	Approved	Current	Bid Opening	Approved	Current		
Sub Project Name		Project Managers	FUT (\$)	Completion		Completion			Completion	Completion		
102	Mason	PM PDD: Adams, Shanna PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Housley, Gregg	\$1,000,000	05/08	07/09	NA	NA	02/10	06/09	07/10	<input type="checkbox"/>	Planning and Design
26007G 06000 Seven Corners Transit Center		Project Description Design and construction of a transit center on the Seven Corners Shopping Center parking lot site		Monthly Remarks Project is part of the Second Four-Year Transportation Program; CMAQ funds approved for project; VDOT Project Agreement approved and VDOT authorization to proceed obtained; survey and design by Rinker Design Associates (task order NTP issued 1/31/07); environmental approvals obtained on 2/08; geotechnical report approved by LDS; final plans submitted to LDS once VDOT approves new entrance layout; notification for "Willingness to Conduct a Public Hearing" closed 12/31/08; coordination continuing with shopping center developer to address concerns of modification to entrance; VDOT is currently reviewing new layout proposed by developer.								
102	Hunter Mill	PM PDD: Adams, Shanna PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$1,500,000	TBD	TBD	NA	NA	TBD		TBD	<input type="checkbox"/>	Pre-Design
26008G 07001 Countywide Trails		Project Description 3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites		Monthly Remarks Project Agreement approved and VDOT authorization to proceed with Preliminary Engineering received (full length of project); final feasibility study and preferred alternative presented to citizens on 2/25; preferred alternative consist of walkway on the east side of Soapstone; RFP submitted to Kimley Horn for design of walkway due on 3/31; completion schedule to be prepared after contract addendum for design is approved.								
Soapstone Drive Walkway												
102	Mason	PM PDD: Schmidt, Natasha PM LAD: Buckley, Beth PM CMDE: PM CMDS: Harper, Greg	\$500,000	09/09	09/09	NA	NA	02/10	04/10	09/10	<input type="checkbox"/>	11/07 Planning and Design
26008G 07002 Countywide Trails		Project Description 600 LF of 8-foot wide walkway, retaining wall and installation of a bus shelter, eastbound lane Columbia Pike at Powell Lane		Monthly Remarks Project is part of the Second Four-Year Transportation Program and was approved by the BOS on 10/15/07; all necessary land rights for the project acquired 10/6/06; trail project to provide for the construction of the proposed bus shelter; additional CMAQ funds approved for the construction of the Phase II section of trail; Project Agreement with VDOT approved and authorization received 6/19/08 from VDOT to proceed with work on the project; Urban, Ltd. currently addressing 60% design comments from VDOT and County; WSSI currently working in obtaining necessary environmental approvals.								
Columbia Pike Phase II Walkway												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
303	Lee	PM PDD: Royse, Andy PM LAD: Barnes, Dianne PM CMDE: PM CMDS: Housley, Gregg	\$240,000	06/07	08/07	01/09	01/09	07/09	08/09	12/09	<input type="checkbox"/>	Planning and Design
009471 WT002 Lee District Capital Projects		Project Description 750 LF of 5-foot wide concrete walkway along the south side of Franconia Road between Governor's Hill Road and Telegraph Road		Monthly Remarks Lee District Capital Project funds reassigned 7/17/06; survey and design by annual consultant; LAD 2/4/09 acquired HOA easement; relocation of 24' watermain required to meet Fairfax Water clearance requirements; test holes ordered on watermain to determine extent of relocation; construction package being prepared.								
303	Mason	PM PDD: Flowers, Randall PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS: Harper, Greg	\$570,000	02/07	11/07	02/07	11/06	09/08	12/08	04/09	<input type="checkbox"/>	Construction
009472 WT002 Mason District Capital Projects		Project Description 500 LF of 5-foot wide concrete sidewalk		Monthly Remarks Project is part of the Second Four-Year Transportation Program and was approved by the BOS on 10/15/07; additional funding required for construction included in the approved Fall 2007 Transportation Bond Referendum; construction NTP issued 11/3/08 (construction 25% complete); retaining walls issues have been addressed.								
Columbia Pike: Govnmnt Ctr to Downing St												
303	Mount Vernon	PM PDD: Flowers, Randall PM LAD: PM CMDE: PM CMDS:	\$10,000	NA	NA	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
009473 WT002 Mt. Vernon District Capital Projects		Project Description Installation of signage at historic site		Monthly Remarks District Supervisor 8/27/07 reassigned funds to project; preparation of sign graphics in progress (conceptual graphic design anticipated to be available for review Spring 2009); coordination on going with citizen group and FCPA on scope of improvements.								
David Site Wayside Signage												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase					
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion			
Sub Project Name		Project Managers	FUT (\$)										
303	Springfield	PM PDD: Flowers, Randall PM LAD: Zore, Tasneem PM CMDE: McCorkle, Lisa PM CMDS: Jozsa, Steve	\$441,200	03/06	04/06	09/06	02/07	06/09	09/09	12/09	<input type="checkbox"/>	10/07	Planning and Design
009475		Project Description 2,100 LF of 6-foot wide asphalt walkway		Monthly Remarks Survey and design by Rinker Design via a task order to an annual contract; field survey and design complete; LAD acquired land rights (easements and FCSB permit) 2/12/07; Verizon completed utility pole adjustments; VDOT Land Use Permit obtained; Fairfax DOT provided additional funds to complete project; construction package forwarded to CMD for bid authorization.									
WT002	Springfield District Capital Projects												
Tuttle Road													
303	Mount Vernon	PM PDD: Wozniak, Walter PM LAD: PM CMDE: PM CMDS:	\$36,000	12/06	05/09	NA	NA	NA	NA	NA	<input type="checkbox"/>		Planning and Design
V00003		Project Description 180 LF road improvements		Monthly Remarks Preliminary punch list developed with VDOT; design phase behind schedule (approved due date 12/05); VDOT has verbally advised that they will accept prior BOS resolution for incorporation of this road into the State Secondary System; coordination with VDOT ongoing to finalize this understanding.									
RVP34	Road Viewer Projects												
I-Street													
303	Providence	PM PDD: Wozniak, Walter PM LAD: Coleman, Michael PM CMDE: Farsad, Nahid PM CMDS: McMillen, Barry	\$250,300	TBD	TBD	NA	NA	TBD	TBD	TBD	<input checked="" type="checkbox"/>	04/03	On-Hold
V00003		Project Description 850 LF road improvements		Monthly Remarks Negotiations between County and INOVA in progress on Woodburn Center for Community Mental Health site which may delete the need to proceed with the access road project; Building Design Branch to included access road issue with briefing of County Executive (deletion of road improvements deferred ~ project to remain on hold).									
RVP35	Road Viewer Projects												
Woodburn Access Rd													

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
303	Providence	PM PDD: Gallo, Michael	\$65,000	02/06	TBD	NA	NA	TBD	06/06	TBD	<input type="checkbox"/>	Planning and Design
V00004		PM LAD:	\$0									
RM188		PM CMDE:										
Road Maintenance Program		PM CMDS:										
		Project Description		Monthly Remarks								
Abbott Lane		380 LF road improvements		Design in progress; updated survey in progress; coordination with VDOT in progress to conduct a joint site inspection to define scope of corrective work; ECS geotechnical engineering of existing pavement structure completed 12/9/05; no land acquisition is anticipated; construction contingent upon availability of possible BORV funds that may be approved during FY 2009/FY 2010; project completion schedule to be approved after a funding source for construction is identified.								
303	Springfield	PM PDD: Gallo, Michael	\$75,000	04/06	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Planning and Design
V00004		PM LAD:	\$0									
RM190		PM CMDE:										
Road Maintenance Program		PM CMDS:										
		Project Description		Monthly Remarks								
Silverleaf Drive		700 LF road improvements		VDOT punch-list items obtained, geotechnical investigation complete, and preliminary VDOT comments on pavement design received; project in design; coordination with VDOT in progress to conduct a joint site inspection to define scope of corrective work; ECS conducting soil borings to determine existing pavement structure; updated survey information complete 3/10/09; land acquisition may be required; construction contingent upon availability of FCRMIP funds after the completion of the project design; project completion schedule to be approved after a funding source for construction is identified.								
304	Springfield	PM PDD: Schmidt, Natasha	\$15,400	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202		PM LAD:	\$0									
01372		PM CMDE: Farsad, Nahid										
Bus Stop Inventory, Safety & Access Improvements		PM CMDS:										
		Project Description		Monthly Remarks								
Burke Rd WB @ Shanna PI SB		Loading Pad		Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
304	Springfield	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$45,400	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 01377 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
Burke Rd WB @ Old Burke Lake Rd SB												
304	Braddock	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$14,600	TBD	TBD	NA	NA	TBD	TBD		<input type="checkbox"/>	Pre-Design
4YP202 01544 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
Wilmington Dr NB @ Wolcott Dr EB												
304	Springfield	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$15,400	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 01552 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
Burke Lake Rd EB @ Timarron Cove Lane SB												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates	On Hold	Project Status - Phase						
Project Name	District	CAP Assignments	TPE (\$)	Approved	Current	Approved	Current	Bid Opening	Approved	Current		
Sub Project Name		Project Managers	FUT (\$)	Completion		Completion			Completion	Completion		
304	Mason	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$18,600	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 02212 Bus Stop Inventory, Safety & Access Improvements Columbia Pike EB @ Ashwood PI SB		Project Description Loading pad, sidewalk connection, and handicap ramp		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Mason	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$18,600	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 02226 Bus Stop Inventory, Safety & Access Improvements Columbia Pie WB @ Ashwood PI SB		Project Description Loading pad, sidewalk connection, and handicap ramp		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Mason	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$14,600	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 02229 Bus Stop Inventory, Safety & Access Improvements Columbia Pike WB @ Downing St SB		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved	Current	Approved	Current	Bid Opening	Approved	Current		
Sub Project Name		Project Managers	FUT (\$)	Completion		Completion			Completion	Completion		
304	Providence	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$17,800	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 02416 Bus Stop Inventory, Safety & Access Improvements Arlington Blvd WB @ Greenway Blvd NB		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Providence	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,200	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 02428 Bus Stop Inventory, Safety & Access Improvements Arlington Blvd WB @ Chichester Lane NB		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Providence	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,200	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 02482 Bus Stop Inventory, Safety & Access Improvements Chain Bridge Rd NB @ Glengyle Dr WB		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
304	Mason	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$15,400	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 03066 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Mason	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,200	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 03108 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
Leesburg Pike WB @ Patrick Henry Dr SB												
304	Mason	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,200	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 03115 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
Leesburg Pike WB @ Rio Dr SB												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
304	Lee	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,200	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 03496 Bus Stop Inventory, Safety & Access Improvements Backlick Rd SB @ Barta Rd EB		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Braddock	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$15,400	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 03668 Bus Stop Inventory, Safety & Access Improvements Olley Lane NB @ Nester Rd WB		Project Description Loading pad to include extensive site grading		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
304	Braddock	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,200	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 03671 Bus Stop Inventory, Safety & Access Improvements Olley Lane NB @ Little River Tpk EB		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates	On Hold	Project Status - Phase						
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
304	Springfield	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$15,400 \$0	TBD	TBD	NA	NA	TBD	TBD	TBD	<input type="checkbox"/>	Pre-Design
4YP202 05716 Bus Stop Inventory, Safety & Access Improvements		Project Description Loading pad		Monthly Remarks Group 10A; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for site survey only approved and NTP issued 12/31/08 (scheduled completion 3/31/09); design to be prepared by the County; anticipate that no easements will be required; completion schedule will be prepared after the site survey is complete.								
Burke Rd EB @ Old Burke Lake Rd NB												
307	Braddock	PM PDD: Popoola, Larry PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS: McEntire, Vickie	\$570,000 \$0		NA	02/09	02/09	TBD	10/09	TBD	<input type="checkbox"/>	03/09 Planning and Design
W00100 W109 Braddock District Walkways		Project Description 1,700 LF 6' asphalt trail		Monthly Remarks Project is part of the Second Four-Year Transportation Program and was approved by the BOS on 10/15/07; additional funds (\$425K) for construction included in the approved Fall 2007 Transportation Bond Referendum; LAD 1/14/09 completed acquisition of required easement from GMU; utility designation recertification received; coordination with GMU in progress related to an adjacent proposed campus site improvement project; meeting with GMU being scheduled; cost proposal from the A/E requested to revise the trail design due to the GMU project; project on-hold pending coordination with GMU.								
Roberts Road @ GMU												
307	Dranesville	PM PDD: Flowers, Randall PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS: Harper, Greg	\$500,000 \$0		NA	05/07	TBD	06/09	05/08	12/09	<input type="checkbox"/>	Land Acquisition
W00200 W202A Dranesville District Walkways		Project Description Total Project Scope: 4.2 mile 6-foot wide stone dust trail (Phase I: 1,260 LF of trail from Applewood Lane to the Village Center)		Monthly Remarks Project scope reduced to trail section west of the village center due to citizen opposition east of the village center; Land Acquisition finalizing negotiations (all 3 easements acquired ~ easement at fire station recorded); final plans to VDOT 11/14/08 for review; environmental re-certification complete and ROW certification submitted 2/6/09; LAD requested to complete additional title work on Applewood Lane to help clarify ownership; additional land rights may be required pending outcome of title work.								
Georgetown Pike Phase I												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
307	Dranesville	PM PDD: Schmidt, Natasha	\$400,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	Planning and Design
W00200		PM LAD:	\$0									
W202B		PM CMDE:										
Dranesville District Walkways		PM CMDS:										
		Project Description		Monthly Remarks								
		Trail alignment study and design of 1,000 LF walkway from Utterback Store Road (Krop Property) to Falls Manor Court.		Site survey complete; trail alignment study and design to be performed as a task order to the annual design contract (NTP issued 10/27/08); additional coordination with Krop Property required once trail alignment study is completed; RFP being prepared for design of walkway alignment; citizens meeting to be scheduled to present walkway alternative; completion dates to be added once addendum approved for design.								
Georgetown Pike Phase II												
307	Dranesville	PM PDD: Schmidt, Natasha	\$60,000	03/09	03/09	NA	NA	NA	NA	NA	<input type="checkbox"/>	Planning and Design
W00200		PM LAD:	\$0									
W202C		PM CMDE:										
Dranesville Distict Walkways		PM CMDS:										
		Project Description		Monthly Remarks								
		Environmental Analysis along Georgetown Pike from Seneca Road to River Bend Road (approximately 4.2 miles)		Environmental analysis to be performed as a task order to the annual design contract (NTP issued 10/16/08).								
Georgetown Pike Environmental Certification												
307	Dranesville	PM PDD: Flowers, Randall	\$350,000	TBD	TBD	05/07	NA	06/09	05/08	12/09	<input type="checkbox"/>	Planning and Design
W00200		PM LAD: Kresge, Carol	\$0									
W212		PM CMDE: Farsad, Nahid										
Dranesville District Walkways		PM CMDS: Jensen, Chris										
		Project Description		Monthly Remarks								
		5-foot wide concrete sidewalk (Phase I: 1200 LF of walkway north of Village Center to north end of Great Falls Elementary School property)		Project scope reduced due to citizens opposition; VDOT approved reduced project scope on 12/5/06; FCSB permit received 2/6/08; environmental re-certification submitted to VDOT on 5/13/08 for approval; final construction plans submitted to VDOT on 11/14/08; TEA-21 funding approved (\$200K in VDOT funds); approval in progress for an additional \$40,000 in Enhancement funds (BOS item proposed for 5/3/08 meeting); land acquisition continuing on outstanding easements but will not impact current construction scope.								
Walker Road Phase I												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates	On Hold	Project Status - Phase						
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
307	Hunter Mill	PM PDD: Flowers, Randall	\$139,000	05/06	11/06	01/07	02/07	04/09	08/06	06/09	<input type="checkbox"/>	Planning and Design
W00300		PM LAD: Zore, Tasneem	\$0									
W308		PM CMDE: Gharavi, Mo										
Hunter Mill District Walkways		PM CMDS:										
		Project Description		Monthly Remarks								
		250' 8-foot wide asphalt trail		Design complete and VDOT 7/30/08 completed the installation of the culvert extension; VDOT Land Use Permit acquired; Taks order contractor construction estimate received; CMD authorized to construct the project.								
Clarks Crossing Road Walkway												
307	Hunter Mill	PM PDD: Popoola, Larry	\$165,000	06/09	09/09	NA	NA	09/09	06/10	06/10	<input type="checkbox"/>	Planning and Design
W00300		PM LAD:	\$0									
W311		PM CMDE:										
Hunter Mill District Walkways		PM CMDS: Murdoch, Guy										
		Project Description		Monthly Remarks								
		830' 10-foot wide trail (Section D)		Enhancement grant funds approved to prepare a trail feasibility study (complete) and design Section D; Phase I implementation of Section D in progress (830 LF 10-foot wide trail); Supplemental Project Agreement for additional Enhancement Funding signed 1/19/08 by VDOT and concurrence to use the annual task order consultant received; task order approved (NTP issued 6/9/08); field survey work complete 8/1/08; preliminary design in progress; A/E addressing minor design changes prior to initiating coordination with the NVRPA and the property owners.								
Beulah Road Trail												
307	Lee	PM PDD: Adams, Shanna	\$155,739	06/09	06/09	12/09	12/09	02/10	07/10	07/10	<input type="checkbox"/>	Planning and Design
W00400		PM LAD:										
W413		PM CMDE:										
Lee District Walkways		PM CMDS: Strecker, Mathias										
		Project Description		Monthly Remarks								
		550 LF of 5-foot wide concrete sidewalk along the east side of Florence Lane between Candle Light Court and Beech Tree Drive		Project initiated summer 2006 but was placed on hold due to citizen opposition; coordination with District Supervisor and community conducted; site survey and utility designation complete; preliminary design complete and reviewed with critical property owners; preliminary design submitted on 3/23/09 to County and VDOT for review.								
Florence Lane Walkway												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
307	Mount Vernon	PM PDD: Royse, Andy PM LAD: Barnes, Dianne PM CMDE: Gharavi, Mo PM CMDS: Housley, Gregg	\$576,969	06/07	06/07	04/08	06/08	12/08	02/09	08/09	<input type="checkbox"/>	Construction
W00600 W611 Mt. Vernon District Walkways		Project Description 500 LF of 5-foot wide concrete sidewalk with curb and gutter and storm drainage improvements		Monthly Remarks Project is part of the Second Four-Year Transportation Program and was approved by the BOS on 10/15/07; additional funds for construction included in the approved Fall 2007 Transportation Bond Referendum; CMD authorized 10/2/08 to proceed with construction; NTP authorized on 3/2/09.								
West Potomac High School Walkway												
307	Mount Vernon	PM PDD: Royse, Andy PM LAD: Kresge, Carol PM CMDE: Nolan, Bill PM CMDS: Murdoch, Guy	\$1,906,000	04/06	04/06	05/07	TBD	TBD			<input type="checkbox"/>	Land Acquisition
W00600 W613 Mt. Vernon District Walkways		Project Description 11,365 ' (2.1 miles) of 8-foot wide asphalt trail	\$1,163,718	Monthly Remarks Funded for design, land acquisition and partial construction only; final design plans submitted to County\VDOT for review on 3/13/09; ROW authorization request submitted to VDOT on 3/13/09; VDOT ROW authorization required to proceed with land acquisition negotiation activities; project may be divided into smaller segments to allow for construction on park property; environmental re-certification required prior to construction bid; Supplemental Agreement for additional Enhancement funds presented to the BOS on 11/19/07 and signed 1/19/08 by VDOT.								
Mason Neck Trail Segment II												
307	Providence	PM PDD: Gallo, Michael PM LAD: Barnes, Dianne PM CMDE: PM CMDS: Harper, Greg	\$194,500	04/07	04/07	10/08	05/08	04/09	05/09	08/09	<input type="checkbox"/>	Planning and Design
W00700 W719 Providence District Walkways		Project Description 600 LF of 4-foot wide sidewalk with drainage ditch, two 15" RCP culverts, and crosswalk	\$0	Monthly Remarks Survey and utility designation complete; alternative design concepts evaluated in coordination with the District Supervisor and community due to limited space and safety considerations; additional design work complete and VDOT review comments addressed; LAD 5/16/08 obtained all outstanding land rights; final VDOT plan review in progress (drainage comments) and utility coordination in progress.								
Lido Place Walkway												

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
402	Hunter Mill	PM PDD: Gallo, Michael PM LAD: Barnes, Dianne PM CMDE: Knizner, Anthony PM CMDS: Harper, Greg	\$175,000	06/08	08/08	03/09	03/09	08/09	01/10	01/10	<input type="checkbox"/>	Land Acquisition
X00826			\$0									
D014												
Extension Project												
	Old Courthouse/Besley Road	Project Description 550 LF of 8-inch sanitary sewer to serve 6 dwellings		Monthly Remarks Initial citizen opposition encountered which required extensive follow-up coordination including the Health Department reevaluation of the area; project scope and alignment issues resolved; site survey and preliminary design complete; LAD directed on 10/25/05 to acquire easements (4 of 7 easements and 0 of 1 letters of permission acquired); revised plans and plats provided 8/6/08 to LAD to address alignment change requested by property owner during easement negotiations (VDOT approved revised jack & bore alignment across Old Courthouse Road 10/23/07); new jump back schedule approved 1/4/08 due to the redesign and schedule adjustment approved 1/23/09 due to difficult negotiations.								
402	Dranesville	PM PDD: Gallo, Michael PM LAD: Barnes, Dianne PM CMDE: PM CMDS: Harper, Greg	\$350,000	10/08	04/09	05/09	11/09	04/10	06/10	12/10	<input type="checkbox"/>	Planning and Design
X00826			\$0									
D016A												
Extension Project												
	Portland Place E & I, Phase I	Project Description 1,000 LF 8-inch sanitary sewer and 6 grinder pumps		Monthly Remarks BOS approved expansion of Sewer Service Area on February 27, 2006, to include additional properties with potentially failing septic systems; Phase I serves properties with potentially failing systems (including those in expansion area); scope of work revised to include the use of grinder pumps to address constructability issues associated with deep excavations (grinder pump easements will be required); design by A/E (Dewberry) 50% complete; additional survey obtained for grinder pump design complete; preliminary plans submitted and under review; coordinating proposed grinder pump locations with property owners and follow up citizen meeting being scheduled; ordering geotech report.								
402	Dranesville	PM PDD: Gallo, Michael PM LAD: Barnes, Dianne PM CMDE: PM CMDS: Harper, Greg	\$200,000	10/08	04/09	05/09	11/09	04/10	06/10	12/10	<input type="checkbox"/>	Planning and Design
X00826			\$0									
D016B												
Extension Project												
	Portland Place - Phase II	Project Description 525 LF 8-inch sanitary sewer		Monthly Remarks Phase II serves section of neighborhood south of Portland Place and requires easements; survey complete (updated information complete); design by A/E (Dewberry) 50% complete; preliminary plans submitted and under review; citizen meeting being scheduled in conjunction with Phase I; ordering geotechnical report.								

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase					
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion			
Sub Project Name		Project Managers	FUT (\$)										
402	Dranesville	PM PDD: Flowers, Randall PM LAD: Buckley, Beth PM CMDE: Knizner, Anthony PM CMDS: Murdoch, Guy	\$7,300,000		NA	12/05	12/05	10/06	09/07	09/08	<input type="checkbox"/>	Post-Construction	
X00826 E004 Extension Project River Oaks		Project Description Installation of 3,266 LF 8-inch sanitary sewer, 69 grinder pumps, and 18,570 LF force main.		Monthly Remarks Construction 99% complete (addressing final grinder pump hook ups and property restoration issues); post construction citizen meeting conducted 9/3/08; project declared 8/28/08 substantially complete (VDOT permit release obtained); trail installation complete; LAD proceeding with vacation / abandonment of existing easements based on final improvements installed.									
402	Dranesville	PM PDD: Royse, Andy PM LAD: Buckley, Beth PM CMDE: PM CMDS: Housley, Gregg	\$2,530,000 \$0	05/06	06/06	05/07	TBD	TBD	12/08	TBD	<input type="checkbox"/>	05/07	Land Acquisition
X00826 E005 Extension Project Saigon Subdivision E & I		Project Description 3,100 LF 8-inch sanitary sewer, 20 grinder pumps, and 1,800 LF force main		Monthly Remarks Feasibility study and site survey complete and design in progress; meeting with property owners on proposed grinder pump locations conducted; LAD authorized 6/21/06 to proceed with acquisition of easements (34 total plats including 20-grinder pumps and 1-off site easement); appraisals for easements requiring compensation obtained; negotiations in progress (18-permanent and 2-temporary easements acquired to date) 2 easements remain outstanding; meeting with new District Supervisor conducted 3/26/08; Health Department re-evaluation of the condition of the existing on-site disposal systems in the project area complete; land acquisition continuing concurrently with addressing outstanding project issues with the District Supervisor's office (project completion schedule to be prepared after project coordination issues addressed).									
402	Lee	PM PDD: Adams, Shanna PM LAD: PM CMDE: PM CMDS: Strecker, Mathias	\$381,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	12/06	On-Hold
X00826 E101 Extension Project Piney Run Drive		Project Description 1,450 LF of 8" sanitary sewer		Monthly Remarks Project to provide sanitary sewer service to 11 houses; coordinated with off site property owners to develop alignment plan; field survey 95% complete; general citizen's meeting conducted 2/15/06; coordination with DPZ completed to require an adjacent land development project to provide an alternate sanitary sewer outfall (possibly in late 2009) via a proffered development condition; project schedule to be prepared once alignment is finalized.									

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Project Name	District	CAP Assignments	TPE (\$)	Design Dates		Land Acquisition Dates		Construction Dates			On Hold	Project Status - Phase
Sub Project Name		Project Managers		FUT (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion	<input type="checkbox"/>		
402		Hunter Mill		PM PDD: Adams, Shanna PM LAD: Kresge, Carol PM CMDE: Knizner, Anthony PM CMDS: Housley, Gregg	\$665,000	09/07	09/06	07/07	02/07	07/08	11/08	06/09	<input type="checkbox"/>	Construction
X00826														
E102														
Extension Project														
Project Description				Monthly Remarks										
2,000 LF of 8" sanitary sewer & 5 grinder pumps and modifications to an existing pump station				Construction NTP issued 9/2/08 (construction 90% complete).										
Stryker Avenue														
<hr/>														
402		Dranesville		PM PDD: Royse, Andy PM LAD: Barnes, Dianne PM CMDE: Steele, Terrence PM CMDS: McEntire, Vickie	\$914,000 \$0	11/06	11/06	08/07	11/07	10/08	12/08	12/09	<input type="checkbox"/>	Construction
X00826														
E103														
Extension Project														
Project Description				Monthly Remarks										
2,400 LF 8-inch sanitary sewer				CMD authorized 8/8/08 to proceed with construction; bid opening 10/14/08; BOS 11/17/08 noted construction contract award; low bidder has withdrew bid; contract awarded to second lowest bidder 1/14/09 and NTP issued 2/20/09 (construction is 10% complete).										
Kenmore Subdivision														
<hr/>														
402		Providence		PM PDD: Adams, Shanna PM LAD: Finnell, Richard PM CMDE: PM CMDS: McEntire, Vickie	\$2,500,000 \$0	12/07	03/08	01/09	12/08	03/09	04/10	04/10	<input type="checkbox"/>	Planning and Design
X00826														
E104														
Extension Project														
Project Description				Monthly Remarks										
6,450 LF of 8-inch sanitary sewer				Property and topographic survey by Rice & Associates complete; proposed alignment coordinated with impacted citizens; final design in progress (preliminary design complete and final review comments being addressed); LAD 12/15/08 completed acquisition of 20-easements; prepayment of the availability fee in progress to satisfy 50% requirement (25 of 33 payments received).										
Fairfax Acres Subivision														

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates	On Hold	Project Status - Phase							
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion			
Sub Project Name		Project Managers	FUT (\$)										
402	Dranesville	PM PDD: Royse, Andy PM LAD: Buckley, Beth PM CMDE: PM CMDS: McEntire, Vickie	\$650,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	11/08	On-Hold
X00826													
E105													
Extension Project													
Turkey Run Road Sewer E&I		Project Description 1,800 LF 8-inch sanitary sewer		Monthly Remarks Project will service 11 lots with existing homes and 2 vacant lots; UDB authorized 7/27/06 to proceed with survey and design; initial citizen meeting conducted 6/19/07 and follow up citizen meeting conducted 6/26/08 to discuss limits of project scope and alignment plan; project scope may be revised due to citizens opposition to current alignment; project currently on hold until authorization from Dranesville District to proceed (Supervisor Board Matter presented 2/9/09 to obtain BOS approval to use grinder pumps for this project); evaluation report being prepared on the use of grinder pumps at this location.									
402	Sully	PM PDD: Schmidt, Natasha PM LAD: Preston, Clinton PM CMDE: PM CMDS: McEntire, Vickie	\$250,000	03/09	03/09	08/09	08/09	10/09	04/10	04/10	<input type="checkbox"/>		Land Acquisition
X00826													
E106													
Extension Project													
Colewood Street		Project Description 115 LF 8" sanitary sewer, 10 grinder pumps, & 1,565 LF 1-1/2" force main		Monthly Remarks BOS 9/24/07 approved expansion of the limits of sewer service area; site survey and utility designation complete; field walk conducted 7/15/08 with properties requiring grinder pumps; design 90% complete and distributed for review; LAD authorized 2/9/09 to acquire easements (16-properties).									
402	Dranesville	PM PDD: Royse, Andy PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$2,000,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>		Pre-Design
X00826													
E107													
Extension Project													
Salona Village E&I		Project Description To Be Determined After Preliminary Layout Prepared		Monthly Remarks UDB directed 10/2/08 to proceed with the project; preliminary layout and total project estimate being prepared; initial citizen meeting conducted 12/10/08; survey complete and coordination with critical property owners being conducted.									

CAP UDB - Monthly Summary Status Report

Mar 2009

Utilities Design Branch

Project #	SubProject #	Design Dates	Land Acquisition Dates	Construction Dates			On Hold	Project Status - Phase				
Project Name	District	CAP Assignments	TPE (\$)	Approved Completion	Current	Approved Completion	Current	Bid Opening	Approved Completion	Current Completion		
Sub Project Name		Project Managers	FUT (\$)									
402	Dranesville	PM PDD: Gallo, Michael PM LAD: Finnell, Richard PM CMDE: PM CMDS: Murdoch, Guy	\$200,000 \$0	10/06	12/07	06/07	08/08	03/09	04/08	08/09	<input type="checkbox"/>	Planning and Design
X00826		Project Description		Monthly Remarks								
F017B		700 LF 8-inch sanitary sewer		Survey and utility designation complete; LAD has acquired all easements; stream crossing permits (Army Corps of Engineers and Virginia DEQ) obtained; letter to property owners 12/22/08 requesting the prepayment of the availability fee; geotechnical proposal approved; updating VSMP permit application and preparing to submit; finalizing plans and preparing construction package.								
Extension Project												
Langley Forest E&I Phase II												
402	Providence	PM PDD: Royse, Andy PM LAD: Barnes, Dianne PM CMDE: PM CMDS: Strecker, Mathias	\$375,000	11/08	11/08	05/09	05/09	08/09	03/10	03/10	<input type="checkbox"/>	Land Acquisition
X00826		Project Description		Monthly Remarks								
M050		952 LF 8-inch sanitary sewer		Project was on hold one approximately 5-years pending the receipt of an additional prepayment of availability fee which was received 8/07 (5 properties with 3 payments received from locations with non-failing systems); major design update required; site survey complete and FCPA concurrence received on proposed sewer alignment; design in progress (preliminary design plans reviewed and comments addressed); LAD authorized 12/30/08 to proceed with the acquisition of the required easements (3 properties).								
Extension Project												
Pine Ridge												
402	Providence	PM PDD: Gallo, Michael PM LAD: Kresge, Carol PM CMDE: Steele, Terrence PM CMDS: Perry, Michael	\$315,000 \$0	03/09	03/09	12/09	12/09	03/10	02/11	02/11	<input type="checkbox"/>	04/09 Planning and Design
X00826		Project Description		Monthly Remarks								
M058		1,000 LF of 8-inch sanitary sewer		Survey and utility designation complete; LAD coordinated with County Attorney on the use of a combined sanitary sewer/storm sewer easement as requested by property owners; sanitary and storm drainage design to be completed by Dewberry via a task order (NTP issued 5/28/08); first submission design plans for sanitary sewer (includes directional drilling) being reviewed; wetlands delineation complete; additional survey required on stream complete; stream restoration design in progress; updated project completion schedule being prepared.								
Extension Project												
Glenbrook Road E & I												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
						Approved Completion	Current											
Fund 102 26002G 02407 Bus Shelters-CMAQ South Van Dorn St @Crown Royal Dr NB	Lee	PM PDD: Guarino, Michael PM LAD: Glass, Lisa PM CMDE: PM CMDS:	\$19,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	04/04	
		Project Description			Monthly Remarks													
		Installation of bus shelter			Design complete; NEPA document approved; utility conflicts with Verizon and FCWA resolved; land acquisition required; property owner concerned that shelter plans conflict with rezoning and development plan; DOT coordinating with rezoning application to obtain a proffer commitment to install the proposed bus shelter (development plan currently going through rezoning process); project on-hold pending the completion of this coordination (follow up memorandum 3/19/08 and email 9/15/08 to DOT for a status update).													
Fund 102 26002G 02409 Bus Shelters-CMAQ Franconia Rd @ Westchester St EB	Lee	PM PDD: Guarino, Michael PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$15,000	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	01/06	TBD	<input checked="" type="checkbox"/>	04/06
		Project Description			Monthly Remarks													
		Installation of bench			Design complete; NEPA document approved; land acquisition required; property owner's revisions to easement language reviewed by County Attorney's office; subsequent negotiations unsuccessful; memo to DOT 9/26/06, recommending deletion of project; DOT coordinating with Supervisor's office (follow up memorandum 3/19/08 and email 9/15/08 to DOT for a status update).													
Fund 102 26002G 02501 Bus Shelters-CMAQ Rt 7 @ South George Mason Dr EB	Mason	PM PDD: Guarino, Michael PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$19,000 \$0	NA	NA	NA	NA	NA	NA	09/08	04/09	04/09	04/09	05/09	07/09	<input type="checkbox"/>		
		Project Description			Monthly Remarks													
		Installation of bus shelter			Design complete; NEPA document approved; environmental clearance to start land acquisition obtained; project deleted 8/10/07 because could not obtain land rights due to issues regarding easement language; issues revisited and easements obtained; updated plans; utility coordination, building permits, and additional environmental clearances required before construction; construction package being prepared.													
Fund 102 26002G 02602 Bus Shelters-CMAQ Ft Hunt Rd @ Belle View Blvd WB (N Side)	Mount Vernon	PM PDD: Guarino, Michael PM LAD: Honnick, John PM CMDE: PM CMDS:	\$19,000 \$0	NA	NA	11/03	11/03	TBD	TBD	04/10	06/10	06/10	06/10	08/10	08/10	<input type="checkbox"/>		
		Project Description			Monthly Remarks													
		Installation of bus shelter			Design complete; NEPA document approved; land acquisition required; property owner requested changes in easement language, but subsequent negotiations unsuccessful; DOT coordinated with Supervisor's office and on 7/24/07 advised that Supervisor supports condemnation to acquire outstanding land rights; obtained VDOT concurrence to proceed with condemnation using federal funds; project schedule assumes slow take condemnation required.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold				
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion			
						Approved Completion	Current												
Fund 102 26002G 07001 Bus Shelter-CMAQ	Lee	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$30,000 \$0		NA	NA	06/09	06/09		TBD	TBD	11/09	02/10	02/10	02/10	05/10	05/10	<input type="checkbox"/>	
		Project Description Installation of bus shelter			Monthly Remarks Project funded with federal (CMAQ) dollars; field survey, utility designation, and preliminary site layout complete; utility coordination in progress; task order for environmental consultant to obtain NEPA clearance approved 11/12/08 and notice to proceed issued 11/18/08.														
BS#01730 Alban Road EB @ Springfield Oaks Drive																			
Fund 102 26002G 07002 Bus Shelter-CMAQ	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS:	\$30,000 \$0		NA	NA	06/09	06/09		TBD	TBD	11/09	02/10	02/10	02/10	05/10	05/10	<input type="checkbox"/>	
		Project Description Installation of bus shelter			Monthly Remarks Project funded with federal (CMAQ) dollars; field survey, utility designation, and preliminary site layout complete; utility coordination in progress; task order for environmental consultant to obtain NEPA clearance approved 11/12/08 and notice to proceed issued 11/18/08.														
BS#01248 Hinson Farm WB @ Tiswell Drive																			
Fund 102 26002G 07003 Bus Shelter-CMAQ	Mason	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS:	\$35,000 \$0		NA	NA	06/09	06/09		TBD	TBD	11/09	02/10	02/10	02/10	05/10	05/10	<input type="checkbox"/>	
		Project Description Installation of bus shelter			Monthly Remarks Project funded with federal (CMAQ) dollars; field survey and utility designation complete; preliminary design in progress (analyzing grading and proposed walkway slopes for compliance with ADA standards; sight distance may also affect final location of shelter); task order for environmental consultant to obtain NEPA clearance approved 11/12/08 and notice to proceed issued 11/18/08.														
BS#03020 Leesburg Pike EB @ Nevius Street																			
Fund 102 26002G 07004 Bus Shelter-CMAQ	Springfield	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$30,000 \$0		TBD	TBD	TBD	TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description Installation of bus shelter			Monthly Remarks Project funded with federal (CMAQ) dollars; field survey and utility designation complete; sight distance requirements may prevent installation of shelter, and relocation of stop may be required; office building across street from stop being sold, which may affect bus rider ship; coordinating with DOT on overall project scope and location - project on-hold until resolved.														
BS#03129 Old Keene Mill EB @ Ainsworth Avenue																			

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 102 26002G 07005 Bus Shelter-CMAQ BS#04042 Braddock Road EB @ Carriagepark Drive	Braddock	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$35,000 \$0	NA	NA	06/09	06/09	TBD	TBD	11/09	02/10	02/10	02/10	05/10	05/10	<input type="checkbox"/>	
		Project Description	Installation of bus shelter		Monthly Remarks Project funded with federal (CMAQ) dollars; field survey, utility designation, and preliminary site layout complete; utility coordination in progress; task order for environmental consultant to obtain NEPA clearance approved 11/12/08 and notice to proceed issued 11/18/08.												
Fund 102 26002G 07006 Bus Shelter-CMAQ BS#04050 Braddock Road EB @ Nash Drive	Braddock	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$35,000 \$0	NA	NA	06/09	06/09	TBD	TBD	11/09	02/10	02/10	02/10	05/10	05/10	<input type="checkbox"/>	
		Project Description	Installation of bus shelter		Monthly Remarks Project funded with federal (CMAQ) dollars; field survey, utility designation, and preliminary site layout complete; utility coordination in progress; task order for environmental consultant to obtain NEPA clearance approved 11/12/08 and notice to proceed issued 11/18/08.												
Fund 102 26002G 07007 Bus Shelter-CMAQ BS#05343 McClearen Road EB @ Towerview Road	Sully	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS:	\$30,000 \$0	NA	NA	06/09	06/09	TBD	TBD	11/09	02/10	02/10	02/10	05/10	05/10	<input type="checkbox"/>	
		Project Description	Installation of bus shelter		Monthly Remarks Project funded with federal (CMAQ) dollars; field survey, utility designation, and preliminary site layout complete; utility coordination in progress; task order for environmental consultant to obtain NEPA clearance approved 11/12/08 and notice to proceed issued 11/18/08.												
Fund 102 26006G 06001 Richmond Highway Intersection Improvement Phase 4D Intersection Design - Sacramento Drive, Southgate Drive, Lockheed Boulevard and Arlington Drive	Mount Vernon Lee	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$1,200,000 \$1,200,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description	Engineering and construction of intersection improvements for express bus service stops at Sacramento Dr., Southgate Dr., Lockheed Blvd. and Arlington Dr.		Monthly Remarks Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. This project will be completed in phases. Schedule for this phase will be determined following completion of other phases.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 102 26006G 06002 Richmond Highway Intersection Improvement Phase 4B2 Intersection Design - Lukens Lane and Frye Road (Phase2)	Mount Vernon Lee	PM PDD: Madhusudhan, G PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$600,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	07/06	
Project Description		Monthly Remarks															
Engineering and construction of intersection improvements for express bus service stops at Lukens Lane and Frye Road.		Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. This project will be completed in phases. Schedule for this phase will be determined following completion of other phases. Land acquisition is required. Consultant revising design waiver package based on comments received from VDOT. Consultant is revising design to meet AASHTO standards based on comments received from VDOT during 2/12/09 meeting held to discuss design exception issues.															
Fund 102 26006G 06002 Richmond Highway Intersection Improvement Phase 4C Intersection Design - Ladson Lane	Mount Vernon Lee	PM PDD: Madhusudhan, G PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$400,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	07/06
Project Description		Monthly Remarks															
Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.		Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. This project will be completed in phases. Schedule for this phase will be determined following completion of other phases. Land acquisition is required. Consultant revising design waiver package based on comments received from VDOT.															
Fund 102 26006G 06002 Richmond Highway Intersection Improvement Phase 4B1 Intersection Design Frye Road (Phase I)	Mount Vernon Lee	PM PDD: Madhusudhan, G PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$200,000	05/06	NA	07/06	12/06	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
Project Description		Monthly Remarks															
Engineering and construction of intersection improvements for express bus service stop at Frye Road.		Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. This project will be completed in phases. Construction schedule to be finalized upon resolution of utility conflict. A second proposed revision to address utility conflict was denied by Fairfax Water. Reviewing options to address utility conflict.															
Fund 102 26006G 06002 Richmond Highway Intersection Improvement Phase 4C1 Intersection Design Kings Highway	Mount Vernon Lee	PM PDD: Madhusudhan, G PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$400,000	05/06	NA	07/06	12/06	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
Project Description		Monthly Remarks															
Engineering and construction of intersection improvements for express bus service stop at Kings Highway.		Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. This project will be completed in phases. This project is to be bid with Frye Road which is currently being revised to address utility conflicts.															

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 102 26006G 06004 Richmond Hwy Public Transport Initiative: Intersections Phase 4 Route 1 SB: Sacramento Drive: Southbound REX Bus Stop	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$65,000	NA	NA	12/06	12/06	NA	NA	NA	12/06	12/06	12/06	02/07	01/07	<input type="checkbox"/>	
		Project Description	Installation of REX Bus Shelter and Bus Stop Improvements		Monthly Remarks Part of a multi-phased project along the Route 1 Corridor (Fort Belvoir to Huntington Metro) with an overall TPE of \$55 million; CMD authorized 12/13/06 to proceed with construction via the annual contractor (NTP issued 1/3/07); construction 100% complete; material for solar lights received and installed; trash can has been reset so display can be opened; solar lighted sign pole installation outstanding (new manufacturer approved; coordinating with CMD on order and installation).												
Fund 124 403157 00003 DOT Sidewalk Projects Vale Rd and Flint Hill Rd	Hunter Mill	PM PDD: Ayodeji, Olawale PM LAD: PM CMDE: PM CMDS:	\$20,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	10/08
		Project Description	New crosswalk across Vale Road.		Monthly Remarks Project was put on hold due to numerous design issues. A meeting with DOT has been requested to discuss these issues.												
Fund 124 403157 00004 DOT Sidewalk Projects Rolling Rd VRE	Springfield	PM PDD: Ayodeji, Olawale PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$10,000 \$0	NA	NA	11/08	01/09	NA	NA	NA	04/09	04/09	04/09	03/09	05/09	<input type="checkbox"/>	
		Project Description	Sidewalk extension and new crosswalk at Rolling Road VRE.		Monthly Remarks Final design distributed for in-house review 1/23/09. Construction package submitted to CMD 2/11/09. Construction to be completed by annual contractor. A County-wide VDOT permit for in-fill walkways is in the process of being renewed. Construction cannot proceed until permit is in place.												
Fund 124 R19301 00009 Georgetown Pike/Walker Road RTL Georgetown Pike/Walker Road RTL	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS:	\$500,000 \$0	NA	10/08	08/09	08/09	12/08	NA	08/09	10/09	11/09	12/09	03/10	03/10	<input type="checkbox"/>	
		Project Description	Construction of right turn lane and sidewalk from southbound Walker Rd. to westbound Georgetown Pk. and signal modifications.		Monthly Remarks Pre-final design submitted to VDOT for review 1/20/09. 0 of 3 easements have been acquired. Land Acquisition public hearing is scheduled for 3/30/09.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 301 007701 00000 Route 50 Interchange/Waples Mill Road	Springfield Providence	PM PDD: Gharavi, Mo PM LAD: Finnell, Richard PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$4,584,000	10/02	07/03	10/04	10/04	04/04	NA	10/04	04/05	05/05	06/05	10/06	12/06	<input type="checkbox"/>
		Project Description Design and construction of at-grade improvements.			Monthly Remarks Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. Construction substantially complete 12/18/06. Punch list items have been addressed. Inspection of overhead sign and final inspection have been requested.											
Fund 301 007702 00000 Tall Timbers Drive	Springfield	PM PDD: McCorkle, Lisa PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS: Harper, Greg	\$1,450,000 \$0	NA	06/06	08/06	01/07	12/05	TBD	02/07	01/07	02/07	03/07	01/08	10/07	<input type="checkbox"/>
		Project Description Construction of 700 linear feet of roadway connecting existing portions of Tall Timbers Drive.			Monthly Remarks Construction substantially complete 10/10/07. LOMR review comments received from FEMA 2/6/09 are being addressed. Post construction package is being prepared. Box culvert and long span arch pipe structural review and inspection by VDOT Bridge and Structures to be completed prior to post construction package submission.											
Fund 301 008801 00000 Stone Road Improvements	Sully	PM PDD: Ayers, Robert PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias	\$2,084,000 \$0	11/02	10/04	06/06	01/07	05/05	08/05	05/06	04/07	05/07	06/07	03/08	04/08	<input type="checkbox"/>
		Project Description Raised median and sidewalk from Lee Hwy to Billingsgate Ln., widen roadway from Battery Ridge Ln, to Awbrey Patent Dr.			Monthly Remarks Construction substantially complete 4/25/08. Signal punch list received 2/5/09 and items are being addressed.											
Fund 301 008803 00000 Route 29 Widening	Springfield	PM PDD: Madhusudhan, G PM LAD: Finnell, Richard PM CMDE: Minnix, Todd PM CMDS:	\$4,400,000 \$985,000	11/06	04/07	11/07		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description Phase II: Trail improvements from Stevenson Street to Holly Avenue.			Monthly Remarks VDOT completed widening of westbound lane between Dixie Hill Road and Holly Avenue. TPE includes future phases to be identified. Phase II final design comments are being addressed. Environmental investigation is in progress. Archaeological survey is complete. Report is being revised based on comments received from FCPA. Citizens information meeting was held 2/26/09.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 301 009906 00100 Signal Installation Pedestrian Signals at Prosperity and Hilltop	Braddock	PM PDD: Ayodeji, Olawale PM LAD: PM CMDE: PM CMDS:	\$80,000 \$0	NA	04/09	11/09	11/09	08/09	TBD	03/10	04/10	05/10	06/10	09/10	09/10	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Pedestrian improvements at the intersection of Prosperity Avenue and Hilltop Road.		Intermediate design is in progress. Utility designations received 3/16/09.													
Fund 301 009913 00000 Dolley Madison Blvd. (Rt. 123)	Providence	PM PDD: PM LAD: PM CMDE: Goudarzi, Behroo PM CMDS: Strecker, Mathias	\$8,946,000	NA	02/00	11/00	11/00	11/00	11/00	03/01	12/00	03/01	04/01	07/02	07/02	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Widening Dolley Madison Blvd. to six lanes from I-495 to Dulles Toll Road.		Construction is complete. Redline composite plat is being revised by surveys.													
Fund 303 009444 00000 Laurel Hill Development - Transportation Analysis	Mount Vernon	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$400,000	04/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Preliminary design of 7 miles of roadway in Laurel Hill area including data collection, traffic analysis, and update Countywide transportation plan.		TPE is for preliminary design only. Final conceptual design plans and quantities were received on 4/23/08, for Silverbrook Road, Furnace Road and Hooes Road. Final invoice received and is being processed.													
Fund 303 Z00032 01063 Safety Improvements at Bus Shelters/Stops WB Little River Tpk & Pinecrest Vista Dr	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$24,000 \$0			08/08	04/09		TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad		Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 01125 Safety Improvements at Bus Shelters/Stops SB Fort Hunt Rd near Gahant Rd	Mount Vernon	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$21,200 \$0	NA	NA	10/08	01/09	01/09	NA	06/09	07/09	07/09	07/09	07/09	10/09	<input type="checkbox"/>
		Project Description Loading pad	Monthly Remarks Group 1; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 4/27/07; survey and design task order approved and NTP issued 8/2/07; survey, utility designation, and design complete; additional funds identified and project taken off hold; land acquisition authorized to acquire easements 1/15/09; preparing schedule adjustment due to funding delay.													
Fund 303 Z00032 01128 Safety Improvements at Bus Shelters/Stops SB Fort Hunt Rd & Wellington Rd	Mount Vernon	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$22,000 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description Asphalt loading pad, shoulder pavement, & small retaining wall	Monthly Remarks Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.													
Fund 303 Z00032 01130 Safety Improvements at Bus Shelters/Stops SB Fort Hunt Rd & Oakbrooke Ave	Mount Vernon	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,000 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description Concrete loading pad	Monthly Remarks Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.													
Fund 303 Z00032 01180 Safety Improvements at Bus Shelters/Stops Fort Hunt Rd NB @ Oakbrooke Ave EB	Mount Vernon	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$19,500 \$0	NA	NA	12/08	04/09	TBD	TBD	TBD	06/09	06/09	06/09	04/09	08/09	<input type="checkbox"/>
		Project Description Loading pad	Monthly Remarks Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; 60% design under review; completion schedule assumes no easements required.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 01181 Safety Improvements at Bus Shelters/Stops NB Fort Hunt Rd & Gladstone Pl	Mount Vernon	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$23,000 \$0			12/08	05/09		TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
Project Description		Asphalt loading pad, 4-foot wide asphalt sidewalk, ditch regrading, and small retaining wall															
Monthly Remarks		Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.															
Fund 303 Z00032 01182 Safety Improvements at Bus Shelters/Stops NB Fort Hunt Rd & Wellington Rd	Mount Vernon	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$20,000 \$0	NA	NA	12/08	05/09		TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
Project Description		Concrete loading pad, shoulder pavement and correct low point at church driveway															
Monthly Remarks		Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.															
Fund 303 Z00032 01184 Safety Improvements at Bus Shelters/Stops NB Fort Hunt Rd & Shenandoah Rd	Mount Vernon	PM PDD: Utterback, Brian PM LAD: Kresqe, Carol PM CMDE: PM CMDS:	\$17,000 \$0	NA	NA	12/08	05/09	02/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
Project Description		Asphalt loading pad and 4-foot wide asphalt walkway															
Monthly Remarks		Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.															
Fund 303 Z00032 01600 Safety Improvements at Bus Shelters/Stops WB Arlington Dr near Windbreak Dr	Mount Vernon	PM PDD: Utterback, Brian PM LAD: Kresqe, Carol PM CMDE: PM CMDS:	\$15,700 \$0	NA	NA	09/08	04/09	02/09		NA	09/09	10/09	10/09	10/09	06/09	01/10	<input type="checkbox"/>
Project Description		Loading pad, bench, and access improvements															
Monthly Remarks		Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08 (completion schedule assumes no easement required); survey and utility designation complete; 60% design comments sent to consultant; added bench to scope and design being adjusted; plat will be ordered once redesign complete (schedule adjustment may be required); schedule adjustment for unanticipated land acquisition approved 12/19/08.															

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 01904 Safety Improvements at Bus Shelters/Stops SB Colts Neck Road & Hunter Square Court	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS: McEntire, Vickie	\$29,000 \$0		NA	NA	08/08	01/09	01/09	NA	06/09	07/09	07/09	07/09	06/09	11/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad, sidewalk, and pedestrian ramp		Group 3; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 10/11/07; design task order approved and NTP issued 1/11/08; survey (by County) and utility designation complete; 90% design plans complete; LAD authorized 1/26/09 to acquire easements.													
Fund 303 Z00032 01906 Safety Improvements at Bus Shelters/Stops NB Reston Parkway & S Lakes Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$19,900 \$0		NA	NA	12/08	02/09	TBD	TBD	07/09	08/09	08/09	08/09	09/09	11/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad and curb and gutter extension		Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08 (completion schedule assumes no easement required); relocation of existing stop required; survey and utility designation complete; 90% plans sent to VDOT and County agencies for review 10/6/08; VDOT comments addressed 11/25/08; easement required; plat ordered 9/3/08; schedule adjustment for unanticipated land acquisition and VDOT review approved 12/19/08.													
Fund 303 Z00032 02022 Safety Improvements at Bus Shelters/Stops SB Telegraph Road and Highland Meadows Ct	Lee	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$29,200 \$0		NA	NA	01/09	01/09	01/09	NA	06/09	07/09	07/09	07/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad, 100' curb and gutter and concrete sidewalk, and drainage culvert		Group 1; part of the Safety Enhancements @ Bus Shelters/Stops project; survey and utility designation complete; VDOT comments received and plans resubmitted to VDOT with storm drainage calculations 9/30/08; 2nd review comments addressed; land acquisition required (schedule adjustment approved 8/13/08 due to required easements and VDOT review; 2nd adjustment approved 1/7/09 for unanticipated need for storm drainage calculations); land acquisition authorized 1/15/09 to acquire easements.													
Fund 303 Z00032 02287 Safety Improvements at Bus Shelters/Stops Annandale Rd NB at Franklin Rd EB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$17,100 \$0		NA	NA	02/09	06/09	TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Concrete loading pad and reconstruct existing curb cut ramp		Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 02292 Safety Improvements at Bus Shelters/Stops Annandale Rd EB at Hockett St SB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$18,500 \$0		NA NA	02/09	06/09		TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Concrete loading pad, curb cut ramp, and sidewalk connection			Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 02329 Safety Improvements at Bus Shelters/Stops Annandale Rd WB at Hockett St SB	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$18,700 \$0		NA NA	02/09	06/09		TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Concrete loading pad, curb cut ramp, and painted crosswalk			Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 02330 Safety Improvements at Bus Shelters/Stops Annandale Rd WB at Sheffield Ct SB	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$19,000 \$0		NA NA	02/09	06/09		TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Concrete loading pad, curb cut ramp, and sidewalk connection			Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 02331 Safety Improvements at Bus Shelters/Stops Annadale Rd WB at Statecrest Dr SB	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$23,600 \$0		NA NA	02/09	06/09		TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Concrete loading pad			Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 02334 Safety Improvements at Bus Shelters/Stops Annandale Rd SB at Franklin Rd EB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,400 \$0	NA	NA	02/09	06/09	TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>	
Project Description Concrete loading pad				Monthly Remarks Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.													
Fund 303 Z00032 02420 Safety Improvements at Bus Shelters/Stops WB Arlington Boulevard Near Graham Rd	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$28,700 \$0	NA	NA	03/08	07/08	NA	NA	NA	09/08	09/08	09/08	07/08	TBD	09/08	<input checked="" type="checkbox"/>
Project Description Loading pad, bus shelter, 20 LF of sidewalk, and drainage culvert				Monthly Remarks Group 1; part of the Safety Enhancements @ Bus Shelters/Stops project; CMD authorized 7/23/08 to proceed with construction via the annual construction contract; NTP issued 9/2/08; construction on-hold pending design revisions to address drainage issues in the field (revised construction schedule to be determined once design revisions complete).													
Fund 303 Z00032 02421 Safety Improvements at Bus Shelters/Stops WB Arlington Blvd & Allen St	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$28,700 \$0	NA	NA	07/08	04/09	TBD	TBD	TBD	06/09	06/09	06/09	11/08	08/09	<input type="checkbox"/>	
Project Description Loading pad, improved access, and pedestrian ramp from frontage road				Monthly Remarks Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08 (completion schedule assumes no easement required); survey and utility designation complete; expanding scope to improve accessibility per 4/15/08 meeting with DOT and revising design; investigating existing drainage on site; VDOT review may be required.													
Fund 303 Z00032 02438 Safety Improvements at Bus Shelters/Stops Hummer Rd NB at Marshall Dr EB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,000 \$0	NA	NA	02/09	06/09	TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>	
Project Description Concrete loading pad				Monthly Remarks Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 02463 Safety Improvements at Bus Shelters/Stops Gallows Rd SB at Dolce Dr EB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$18,500 \$0	NA	NA	02/09	06/09	TBD	TBD	TBD	08/09	08/09	08/09	06/09	10/09	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Concrete loading pad and trash receptacle			Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 02464 Safety Improvements at Bus Shelters/Stops Hummer Rd SB at Marshall Dr WB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,200 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks												
		Concrete loading pad			Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); project placed on hold by DOT due to site constraints; DOT evaluating scope and possible relocation of stop.												
Fund 303 Z00032 02465 Safety Improvements at Bus Shelters/Stops SB Fairview Park Dr & Yancey Dr	Providence	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$15,700 \$0	NA	NA	09/08	02/09	TBD	TBD	07/09	08/09	08/09	08/09	06/09	11/09	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Loading pad			Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08; survey and utility designation complete; 90% design plans complete; easement required (preparing plat); schedule adjustment for unanticipated land acquisition approved 12/19/08.												
Fund 303 Z00032 02471 Safety Improvements at Bus Shelters/Stops NB Fairview Park Dr & New Providence Dr	Providence	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$20,000 \$0	NA	NA	09/08	02/09	TBD	TBD	07/09	08/09	08/09	08/09	06/09	11/09	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Loading pad and bench			Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08; survey and utility designation complete; 90% design plans complete; easement required; plat completed and authorizing land acquisition; schedule adjustment for unanticipated land acquisition approved 12/19/08.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 03082 Safety Improvements at Bus Shelters/Stops WB Old Keene Mill Road & Ainsworth Ave	Springfield	PM PDD: Utterback, Brian PM LAD: Preston, Clinton PM CMDE: PM CMDS: Harper, Greg	\$33,000 \$0	NA	NA	06/09	06/09	TBD	TBD	11/09	12/09	12/09	12/09	03/10	03/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, sidewalk and curb and gutter improvements			Group 3; joint field review conducted 10/11/07; design task order approved; survey (by County) and utility designation complete; easements required (preparing plat); VDOT review required; new schedule approved 12/19/08 because of required additional survey and utility designation; design is in progress.											
Fund 303 Z00032 03083 Safety Improvements at Bus Shelters/Stops WB Old Keene Mill Rd and Carrleigh Pkwy	Springfield	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$95,000 \$0	NA	NA	01/09	04/09	TBD	TBD	10/09	01/10	01/10	01/10	03/10	06/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, 50' concrete sidewalk, 2 pedestrian ramps, 2 crosswalks, and 6 pedestrian signals			Group 1 (design in conjunction with Stop No. 03128); survey and design task order approved; survey and utility designation complete; NTP for traffic signal design issued; VDOT comments received and revising plans; investigating adding shelter to scope per DOT's direction and coordinating with VDOT on clear zone issue; easements required (plat being prepared); schedule adjustment approved 8/22/08 due to required easements, VDOT review, and signal design.											
Fund 303 Z00032 03125 Safety Improvements at Bus Shelters/Stops EB Old Keene Mill Rd @ Millwood Dr	Springfield	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: PM CMDS:	\$16,500 \$0	NA	NA	09/08	03/09	TBD	TBD	08/09	09/09	09/09	09/09	06/09	12/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; project scope revised from a shelter to a loading pad due to field conditions; survey and design task order approved and NTP issued 2/21/08; survey and utility designation complete; 90% plans under review; easements required (schedule adjustment for unanticipated land acquisition 12/19/08; preparing plat).											
Fund 303 Z00032 03128 Safety Improvements at Bus Shelters/Stops EB Old Keene Mill Rd and Carrleigh Pkwy	Springfield	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$85,000 \$0	NA	NA	01/09	04/09	TBD	TBD	10/09	01/10	01/10	01/10	03/10	06/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, 175' asphalt trail, and pedestrian signals			Group 1 (design in conjunction with Stop No. 03128); survey and design task order approved; survey and utility designation complete; NTP for traffic signal design issued; VDOT comments received and revising plans; investigating adding shelter to scope per DOT's direction and coordinating with VDOT on clear zone issue; easements required (plat being prepared); schedule adjustment approved 8/22/08 due to required easements, VDOT review, and signal design.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
						Approved Completion	Current											
Fund 303 Z00032 03130 Safety Improvements at Bus Shelters/Stops EB Old Keene Mill Road at Bardu Avenue	Springfield	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: McEntire, Vickie	\$42,500 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	11/07	
Project Description Loading pad, 125' sidewalk, 125' culvert, & 125' retaining wall		Monthly Remarks Group 3; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 10/11/07; project on hold pending further direction from DOT (may relocate stop and revise scope).																
Fund 303 Z00032 03131 Safety Improvements at Bus Shelters/Stops EB Old Keene Mill Road and Jansen Drive	Springfield	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: McEntire, Vickie	\$33,000 \$0	NA	NA	01/09	02/09	TBD	TBD	07/09	08/09	08/09	08/09	10/09	11/09	<input type="checkbox"/>		
Project Description Loading pad, sidewalk, curb and gutter, pedestrian ramp, and storm drainage improvements		Monthly Remarks Group 3; joint field review conducted 10/11/07; design task order approved; survey (by County) and utility designation complete; A/E coordinating with VDOT to resolve outstanding comments; land acquisition required (revised plat under review); schedule adjustment for required easements and VDOT review approved 12/19/08.																
Fund 303 Z00032 03168 Safety Improvements at Bus Shelters/Stops NB Frontier Dr near Franconia Rd	Lee	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: McEntire, Vickie	\$39,400 \$0	NA	NA	07/08	04/09	TBD	TBD	TBD	06/09	06/09	06/09	11/08	08/09	<input type="checkbox"/>		
Project Description Bus shelter		Monthly Remarks Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08 (completion schedule assumes no easement required); survey and utility designation complete; design in progress; building permits required.																
Fund 303 Z00032 03173 Safety Improvements at Bus Shelters/Stops EB Franconia Rd & Grovedale Dr	Lee	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: McEntire, Vickie		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	12/07
Project Description TBD		Monthly Remarks Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; DOT following up on citizen request to define scope of work (bus shelter will require stop relocation); project on hold pending further direction from DOT.																

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 03265 Safety Improvements at Bus Shelters/Stops EB Edsall Rd & Industrial Dr	Mason	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: PM CMDS: McEntire, Vickie	\$86,500 \$0		NA	NA	02/09	05/09	TBD	TBD	11/09	03/10	03/10	03/10	04/10	07/10	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad, asphalt walkway, pedestrian ramps, crosswalk, and pedestrian signals		Group 3; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 10/11/07; design task order approved and NTP issued 1/11/08; survey (by County) and utility designation complete; 60% plan comments sent to A/E - pedestrian signal design required (schedule adjustment approved 12/30/08 for unanticipated signal design and land acquisition); possible utility conflict (ordering test holes).													
Fund 303 Z00032 03690 Safety Improvements at Bus Shelters/Stops Little River Trnpr EB at Morning Wind Ct SB	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$37,500 \$0		NA	NA	02/09	07/09	TBD	TBD	TBD	09/09	09/09	09/09	06/09	11/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Bus shelter, curb cut ramp, and sidewalk connection		Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress (bus shelter added to scope); completion schedule assumes no easements required, but easements and storm drainage improvements may be required.													
Fund 303 Z00032 03691 Safety Improvements at Bus Shelters/Stops EB Little River Tpk & Logsdon Dr	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$20,900 \$0		NA	NA	08/08	04/09	TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad and sidewalk connection		Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.													
Fund 303 Z00032 03692 Safety Improvements at Bus Shelters/Stops EB Little River Tpk & Conwell Dr	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$20,000 \$0		NA	NA	08/08	02/09	NA	NA	NA	03/09	03/09	03/09	12/08	06/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad and sidewalk connection		Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey and utility designation complete; 99% plans complete.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 03693 Safety Improvements at Bus Shelters/Stops EB Little River Turnpike and Columbia Pike	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$21,900 \$0		NA NA	08/08	04/09		TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description	Loading pad, sidewalk connection, and relocate crosswalk		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.												
Fund 303 Z00032 03694 Safety Improvements at Bus Shelters/Stops EB Little River Tpk & Willow Run Dr	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$19,000 \$0		NA NA	08/08	10/08		NA	NA	NA	04/09	04/09	04/09	06/09	06/09	<input type="checkbox"/>
		Project Description	Loading pad and sidewalk connection		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey, utility designation, and design complete; construction package being prepared.												
Fund 303 Z00032 04024 Safety Improvements at Bus Shelters/Stops WB Braddock Rd and Redfox Dr	Braddock	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$26,300 \$0		NA NA	12/08	01/09		NA	NA	NA	02/09	02/09	02/09	04/09	04/09	<input type="checkbox"/>
		Project Description	Loading pad, 40 LF sidewalk and curb and gutter, and drainage modifications		Monthly Remarks Group 1; part of the Safety Enhancements @ Bus Shelters/Stops project; survey and design via task order authorization complete; VDOT land use permit granted 12/10/08 after addressing drainage comments; CMD authorized 1/15/09 to proceed with construction. Notice to proceed 2/17/09. Construction 0% complete.												
Fund 303 Z00032 04077 Safety Improvements at Bus Shelters/Stops WB Little River Tpk & Old Columbia Pike	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$24,900 \$0		NA NA	08/08	04/09		TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description	Loading pad, retaining wall, and sidewalk connection		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
						Approved Completion	Current											
Fund 303 Z00032 04078 Safety Improvements at Bus Shelters/Stops WB Little River Tpk & Pinecrest Heights Dr	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$21,000 \$0		NA	NA	08/08	04/09	TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>	
		Project Description	Loading pad and sidewalk connection		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.													
Fund 303 Z00032 04079 Safety Improvements at Bus Shelters/Stops WB Little River Turnpike & Pinecrest Parkway	Mason	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$20,200 \$0		NA	NA	08/08	10/08	NA	NA	NA	04/09	04/09	04/09	06/09	06/09	<input type="checkbox"/>	
		Project Description	Loading pad and sidewalk connection		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey, utility designation, and design complete; construction package being prepared.													
Fund 303 Z00032 04123 Safety Improvements at Bus Shelters/Stops SB Idylwood Rd & Cartbridge Rd	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$15,000 \$0		NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>	
		Project Description	Loading pad		Monthly Remarks Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.													
Fund 303 Z00032 04127 Safety Improvements at Bus Shelters/Stops NB Pimmit Dr & Leesburg Pike	Dranesville	PM PDD: Utterback, Brian PM LAD: Zore, Tasneem PM CMDE: PM CMDS:	\$25,600 \$0		NA	NA	07/08	02/09				07/09	08/09	08/09	08/09	04/09	11/09	<input type="checkbox"/>
		Project Description	Loading pad and improved access		Monthly Remarks Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08; survey and utility designation complete; easements required; 90% plans complete; finalizing plat.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 04137 Safety Improvements at Bus Shelters/Stops NB Griffith Rd and Lisle Avenue	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$15,500 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.											
Fund 303 Z00032 04142 Safety Improvements at Bus Shelters/Stops EB Lisle Ave & Ware Rd	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$17,000 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad & pedestrian ramp			Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.											
Fund 303 Z00032 04143 Safety Improvements at Bus Shelters/Stops EB Lisle Ave & Griffith Rd	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$17,000 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad & pedestrian ramp			Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.											
Fund 303 Z00032 04155 Safety Improvements at Bus Shelters/Stops NB Idylwood Rd & Barbour Rd	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,000 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Asphalt loading pad			Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 04328 Safety Improvements at Bus Shelters/Stops NB Magarity Rd & Ware Rd	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$30,500 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, curb & gutter, drainage inlet, and pedestrian ramp		Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 04330 Safety Improvements at Bus Shelters/Stops NB Magarity Rd & Griffith Rd	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$18,000 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Asphalt loading pad and walkway connection		Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 04331 Safety Improvements at Bus Shelters/Stops NB Magarity Rd & Peabody Dr	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$17,500 \$0	NA	NA	12/08	05/09	TBD	TBD	TBD	07/09	07/09	07/09	04/09	09/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Asphalt loading pad and 20' asphalt sidewalk		Group 6; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved 7/18/08 (NTP issued 7/21/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 303 Z00032 04378 Safety Improvements at Bus Shelters/Stops SB Chain Bridge Rd near McLean Commons Ct	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$15,200 \$0	NA	NA	12/08	02/09	NA	NA	NA	03/09	03/09	03/09	04/09	06/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad		Group 4; survey and design task order approved; survey and utility designation complete; coordinated with developer/owner regarding brick paver sidewalk and partial pad installed, and developing specifications to match existing pavers; confirmed County maintaining facilities; proceeding with design to run pad all the way to the curb (schedule adjustment approved 12/19/08 for the additional coordination and research required for pavers).												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 04379 Safety Improvements at Bus Shelters/Stops SB Chain Bridge Rd & Montcalm Dr	Dranesville	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$15,200 \$0	NA	NA	10/08	03/09	TBD	TBD	08/09	09/09	09/09	09/09	07/09	12/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; 90% plans complete; easements required (schedule adjustment for unanticipated land acquisition approved 12/19/08); preparing plat.											
Fund 303 Z00032 04380 Safety Improvements at Bus Shelters/Stops NB Chain Bridge Rd & Hunting Avenue	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$18,500 \$0	NA	NA	08/08	04/09	TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, sidewalk connection, and drainage ditch regrading			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey and utility designation complete; design in progress; easements required (preparing schedule adjustment for unanticipated land acquisition).											
Fund 303 Z00032 05061 Safety Improvements at Bus Shelters/Stops WB South Lakes Dr near Chestnut Burr Ct	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias	\$17,500 \$0	NA	NA	07/08	11/08	NA	NA	NA	02/09	02/09	02/09	11/08	04/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad and pedestrian ramp			Group 2; part of the Safety Enhancements @ Bus Shelters/Stops project; survey and (by County), utility designation, and design complete; CMD authorized 1/26/09 to proceed with construction via the annual contractor. Notice to proceed 2/17/09. Construction 0% complete.											
Fund 303 Z00032 05072 Safety Improvements at Bus Shelters/Stops NB Glade Dr & Cocquina Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,200 \$0	NA	NA	08/08	10/08	NA	NA	NA	04/09	04/09	04/09	06/09	06/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey, utility designation, and design complete; construction package being prepared.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
						Approved Completion	Current											
Fund 303 Z00032 05073 Safety Improvements at Bus Shelters/Stops WB Sunrise Valley Dr & Glade Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$21,800 \$0		NA NA	09/08	03/09		TBD	TBD	08/09	09/09	09/09	09/09	06/09	12/09	<input type="checkbox"/>	
Project Description Bench				Monthly Remarks Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08; survey and utility designation complete; 90% plans complete; easements required (schedule adjustment for unanticipated land acquisition approved 12/19/08); preparing plat.														
Fund 303 Z00032 05078 Safety Improvements at Bus Shelters/Stops EB Sunset Hills Rd near Town Center Pkwy	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$19,900 \$0		NA NA	09/08	04/09		TBD	TBD	09/09	10/09	10/09	10/09	06/09	01/10	<input type="checkbox"/>	
Project Description Loading pad and bench				Monthly Remarks Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08; survey and utility designation complete; 60% plans reviewed and comments sent to A/E; easements required (schedule adjustment for unanticipated land acquisition approved 12/19/08).														
Fund 303 Z00032 05120 Safety Improvements at Bus Shelters/Stops NB Soapstone & Hearthstone Ct	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$20,200 \$0		TBD TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	10/08
Project Description 20' concrete sidewalk, loading pad, and drainage culvert				Monthly Remarks Group 1; survey and design task order approved; survey and utility designation complete; redesigned due to safety concerns per 4/15/08 meeting with DOT (schedule adjustment approved 8/14/08 due to redesign and unanticipated VDOT review); VDOT comments received; project may be completed with Soapstone Drive Walkway, Project No. 26008G (07001) - bus stop improvements placed on hold until walkway scope finalized.														
Fund 303 Z00032 05137 Safety Improvements at Bus Shelters/Stops SB Soapstone Dr near Hearthstone Ct	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$15,400 \$0		TBD TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	10/08
Project Description Loading pad, drainage inlet and pipe				Monthly Remarks Group 1; survey and design task order approved; survey and utility designation complete; redesigned due to safety concerns per 4/15/08 meeting with DOT; VDOT comments received; land acquisition and VDOT plan review required (schedule adjustment approved 8/14/08 due to redesign, unanticipated land acquisition, and VDOT review); project may be completed with Soapstone Drive Walkway, Project No. 26008G (07001) - bus stop improvements placed on hold until walkway scope finalized.														

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 05144 Safety Improvements at Bus Shelters/Stops WB Glade Drive & Breton Court	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Finnell, Richard PM CMDE: PM CMDS: McEntire, Vickie	\$15,000 \$0	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 3; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 10/11/07; bus stop improvements to be completed with walkway project - see Glade Drive Walkway, Project No. 4YP201 (PB012).											
Fund 303 Z00032 05148 Safety Improvements at Bus Shelters/Stops NB Colts Neck Road & Steeplechase Drive	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS: McEntire, Vickie	\$18,000 \$0	NA	NA	10/08	01/09	01/09	NA	02/09	07/09	07/09	07/09	07/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 3; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 10/11/07; design task order approved; schedule adjustment approved 8/13/08 for unanticipated land acquisition; additional funds identified and project taken off hold; land acquisition complete; preparing construction package; preparing schedule adjustment due to funding delay.											
Fund 303 Z00032 05168 Safety Improvements at Bus Shelters/Stops EB South Lakes Dr & Chestnut Burr Ct	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$16,900 \$0	NA	NA	09/08	08/08	08/08	NA	05/09	06/09	06/09	06/09	06/09	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad and 30 LF sidewalk			Group 2; part of the Safety Enhancements @ Bus Shelters/Stops project; survey and (by County) and utility designation complete; LAD directed 8/26/08 to proceed with the acquisition of required easement; schedule adjustment approved 8/13/08 for unanticipated land acquisition.											
Fund 303 Z00032 05216 Safety Improvements at Bus Shelters/Stops EB Sunrise Valley Dr and Glade Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,200 \$0	NA	NA	08/08	03/09	NA	NA	NA	04/09	04/09	04/09	12/08	07/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; 90% plans under review.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 05217 Safety Improvements at Bus Shelters/Stops SB Glade Dr & Cocquina Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$16,200 \$0		NA	NA	10/08	03/09	TBD	TBD	TBD	09/09	09/09	09/09	07/09	12/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey and utility designation complete; 90% plans complete; easement required (schedule adjustment for unanticipated land acquisition approved 12/19/08); preparing plat.												
Fund 303 Z00032 05224 Safety Improvements at Bus Shelters/Stops WB Sunrise Valley & South Lakes Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,200 \$0		NA	NA	08/08	03/09	NA	NA	NA	04/09	04/09	04/09	12/08	07/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; 90% plans under review.												
Fund 303 Z00032 05226 Safety Improvements at Bus Shelters/Stops EB Sunrise Valley Dr near Glade Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$16,400 \$0		NA	NA	08/08	04/09	TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.												
Fund 303 Z00032 05227 Safety Improvements at Bus Shelters/Stops EB Sunrise Valley Dr & South Lakes Dr	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$18,300 \$0		NA	NA	08/08	04/09	TBD	TBD	TBD	05/09	05/09	05/09	12/08	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad			Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08 (completion schedule assumes no easements required); survey and utility designation complete; design in progress.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 303 Z00032 05536 Safety Improvements at Bus Shelters/Stops NB Reston Parkway & Glade Drive	Hunter Mill	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS: McEntire, Vickie	\$30,000 \$0		NA	NA	08/08	01/09	01/09	NA	06/09	07/09	07/09	07/09	06/09	10/09	<input type="checkbox"/>
		Project Description	Loading pad, sidewalk, and curb and gutter		Monthly Remarks Group 3; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 10/11/07; design task order approved and NTP issued 1/11/08; survey (by County), utility designation, and design complete; additional funds identified and project taken off hold; land acquisition authorized to acquire easements 1/15/09; preparing schedule adjustment due to funding delay.												
Fund 303 Z00032 05631 Safety Improvements at Bus Shelters/Stops EB Great Falls Street and Aynsley Ln	Dranesville	PM PDD: Utterback, Brian PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$16,000 \$0		NA	NA	10/08	04/09	02/09	NA	09/09	10/09	10/09	10/09	07/09	01/10	<input type="checkbox"/>
		Project Description	Loading pad		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey and utility designation complete; 90% plans under review; easements required (preparing plat); schedule adjustment for unanticipated land acquisition approved 12/19/08.												
Fund 303 Z00032 05632 Safety Improvements at Bus Shelters/Stops WB Great Falls Street and Eldorado Ct	Dranesville	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$16,200 \$0		NA	NA	10/08	03/09	TBD	TBD	08/09	09/09	09/09	09/09	07/09	12/09	<input type="checkbox"/>
		Project Description	Loading pad		Monthly Remarks Group 5; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/12/07; survey and design task order approved and NTP issued 3/7/08; survey and utility designation complete; 90% plans under review; easements required (preparing plat); schedule adjustment for unanticipated land acquisition approved 12/19/08.												
Fund 303 Z00032 05873 Safety Improvements at Bus Shelters/Stops SB Telegraph Rd & Roxann Rd	Lee	PM PDD: Utterback, Brian PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$24,300 \$0		NA	NA	11/08	01/09	01/09	NA	06/09	07/09	07/09	07/09	08/09	10/09	<input type="checkbox"/>
		Project Description	Loading pad and drainage culvert		Monthly Remarks Group 1; survey and design task order approved; design complete (redesign completed to provide additional separation from exist. water main per Fairfax Water's request); land acquisition in progress; preparing schedule adjustment due to funding delay.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 303 Z00032 06013 Safety Enhancements - Bus Shelters/Stop SB Town Center Pkwy at Market St	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$15,900 \$0		NA NA	07/08	10/08	NA	NA	NA	04/09	04/09	04/09	06/09	06/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad		Group 4; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted 12/4/07; survey and design task order approved and NTP issued 2/21/08; survey, utility designation, and design complete; construction package being prepared.												
Fund 303 Z00032 06119 Safety Improvements at Bus Shelters/Stops Blake Ln SB at Kingsbridge Dr EB	Providence	PM PDD: Utterback, Brian PM LAD: PM CMDE: PM CMDS:	\$25,100 \$0		NA NA	02/09	07/09	TBD	TBD	TBD	09/09	09/09	09/09	06/09	11/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Concrete loading pad, curb cut ramps, and sidewalk connection		Group 7; part of the Safety Enhancements @ Bus Shelters/Stops project; joint field review conducted; survey and design task order approved (NTP issued 8/26/08); survey and utility designation complete; design in progress; completion schedule assumes no easements required.												
Fund 304 006495 00000 Wiehle Avenue Phase III	Dranesville	PM PDD: Gharavi, Mo PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias	\$7,399,000	03/89	07/90	08/00	08/00	11/99	11/99	06/00	02/01	03/01	04/01	08/02	08/02	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Four lane road from Dranesville Road to Fairfax County Parkway.		Construction is complete. Consultant preparing as-built package.												
Fund 304 006495 00000 Wiehle Avenue, Phase II	Hunter Mill Dranesville	PM PDD: Gharavi, Mo PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias	\$7,933,000	03/89	01/90	10/98	10/98	03/98	03/98	10/98	01/99	05/99	06/99	04/00	04/00	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Four lane road from Fairfax County Parkway to Reston Avenue.		Construction is complete. Coordination with Colonial Pipeline is on going regarding Quitclaim package. Redline composite plat received and forwarded to consultant for review. Initial street acceptance package is being prepared for submission to VDOT.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064103 00000 South Van Dorn/I-95, Phase II	Lee	PM PDD: Gharavi, Mo PM LAD: PM CMDE: PM CMDS: Strecker, Mathias	\$11,300,000	07/94	01/96	09/97	09/97	NA	NA	NA	01/98	01/98	02/98	01/99	01/99	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Design and construct a ramp from northbound South Van Dorn Street to eastbound I-95.			Construction is complete. Street Acceptance Package being prepared for submission to VDOT. Vacation of a Portion of Oakwood Road and a Dedication of a Temporary Drainage Easement and a Sanitary Sewer Easement was forwarded to DOT at the end of August 2006. PDD is working to secure the easements with the property owners.											
Fund 304 064233 00000 Spring Hill Road	Providence	PM PDD: Gharavi, Mo PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$10,900,000		07/02	09/03	09/03	12/03	05/05	10/05	12/08	02/09	03/09	06/08	07/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Widening Spring Hill Road between Route 7 and International Drive.			Funding provided by VDOT in accordance with its 6-year plan. Bids opened 2/3/09. Contract award noted by BOS on 3/9/09 and presented to the Commonwealth Transportation Board on 3/19/09.											
Fund 304 064237 00000 Roberts Road/Braddock Road	Braddock	PM PDD: Hojatzadeh, Max PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS: Harper, Greg	\$644,000 \$0	07/03		11/04	11/06	10/06	10/06	04/07	06/07	07/07	09/07	12/07	05/08	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Right turn-lane from southbound Roberts Rd to westbound Braddock Rd.			Construction substantially complete on 5/23/08. VDOT permit released 3/17/09.											
Fund 304 064246 00000 South Van Dorn/Franconia Interchange	Lee	PM PDD: Salahuddin, Khali PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$7,574,399	04/09	09/09	10/07	01/10	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Design of grade-separated interchange.			Project is funded for design and partial land acquisition only with \$8 million in the VDOT Six-Year Improvement Program. Awaiting approved Value Engineering recommendations from VDOT. Preliminary design is in progress. Revised traffic modeling and report were submitted to VDOT 3/9/09.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 304 064248 00000 Fairfax County Parkway Widening	Sully Hunter Mill	PM PDD: Salahuddin, Khali PM LAD: Preston, Clinton PM CMDE: Minnix, Todd PM CMDS: Harper, Greg	\$3,325,000	06/09													<input checked="" type="checkbox"/>
		Project Description Widening of Fairfax County Parkway to six lanes from Rugby Road to Dulles Toll Road for a total of 6.5 miles. Additional lane to be HOV lane.															02/09
Fund 304 064251 00000 Guinea Road/Falmead Road	Braddock	PM PDD: Madhusudhan, G PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$150,000 \$0		06/05	02/06	05/09				07/09	07/09	07/09	07/07	12/09		<input type="checkbox"/>
		Project Description Extend sidewalk, drop inlet, drainage improvements, and install a crosswalk at Guinea Road and Falmead Road.															
Fund 304 064257 00000 Centreville Road Trail at Dulles Toll Road Phase II	Hunter Mill	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$290,000 \$0		05/09	01/09	11/09				01/10	02/10	03/10	08/09	06/10		<input type="checkbox"/>
		Project Description Provide pedestrian improvements and traffic signal modifications to cross Centreville Rd. @ Dulles Toll Rd. Interchange.															
Fund 304 064258 00000 Colts Neck Road Trail/Sidewalk	Hunter Mill Mason	PM PDD: Madhusudhan, G PM LAD: Zore, Tasneem PM CMDE: Minnix, W. Todd PM CMDS:	\$366,000 \$0		07/05	03/06	07/08	06/06			09/06	04/09	04/09	04/09	09/07	08/09	<input type="checkbox"/>
		Project Description Construct trail/sidewalk on Colts Neck Road/South Lakes Drive to Hunter Wood Shopping Center (west side).															

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064267 PI001 Pedestrian Improvements - VDOT Funded Arlington Boulevard / Patrick Henry Drive	Mason	PM PDD: Hojatzadeh, Max PM LAD: Zore, Tasneem PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$190,000 \$0	06/07	NA	09/07	07/08	NA	NA	NA	09/08	10/08	10/08	07/08	01/09	<input type="checkbox"/>
		Project Description Pedestrian improvements at the intersection of Arlington Boulevard and Patrick Henry Drive.			Monthly Remarks Construction is substantially complete 1/7/09. Awaiting Arlington County's approval of signal timings.											
Fund 304 064267 PI002 Pedestrian Improvements - VDOT Funded Leesburg Pike / Glen Carlyn Road	Mason	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS: Jensen, Chris	\$150,000	06/07	NA	09/07	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description Pedestrian improvements at the intersection of Leesburg Pike and Glen Carlyn Road.			Monthly Remarks Second final design submitted to VDOT for review 3/20/09. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.											
Fund 304 064267 PI003 Pedestrian Improvements - VDOT Funded Arlington Boulevard / Graham Road	Providence	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$200,000	08/08	NA	02/09	TBD	05/09	NA	12/09	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description Pedestrian improvements at the intersection of Arlington Boulevard and Graham Road.			Monthly Remarks Final design submitted to VDOT for review 3/18/09. Project plats have been requested from consultant 3/20/09. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.											
Fund 304 064267 PI005 Pedestrian Improvements - VDOT Funded Chain Bridge Road / International Drive	Providence	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description Pedestrian improvements at the intersection of Chain Bridge Road and International Drive.			Monthly Remarks Project on hold due to potential conflict with Metro Project.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates					On Hold
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion	
						Approved Completion	Current									
Fund 304 064267 PI006 Pedestrian Improvements - VDOT Funded Lee-Jackson Highway / Stringfellow Road	Springfield Sully	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	02/07	NA	08/07	06/07	NA	NA	NA	03/08	03/08	03/08	03/08	08/08	<input type="checkbox"/>
Project Description		Monthly Remarks														
Pedestrian improvements at the intersection of Lee-Jackson Highway and Stringfellow Road.		Construction substantially complete 8/4/08. Signal accepted by VDOT. Punch list received 2/5/09 and items are being addressed.														
Fund 304 064267 PI007 Pedestrian Improvements - VDOT Funded Leesburg Pike / Magarity Road	Dranesville Providence	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	09/07	NA	04/08	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
Project Description		Monthly Remarks														
Pedestrian improvements at the intersection of Leesburg Pike and Magarity Road.		Final design has been completed. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.														
Fund 304 064267 PI008 Pedestrian Improvements - VDOT Funded Lee-Jackson Highway / Majestic Lane	Springfield Sully	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	02/07	NA	08/07	06/07	NA	NA	NA	03/08	03/08	03/08	03/08	10/08	<input type="checkbox"/>
Project Description		Monthly Remarks														
Pedestrian improvements at the intersection of Lee-Jackson Highway and Majestic Lane.		Construction substantially complete 10/2/08. VDOT permit released 2/24/09.														
Fund 304 064267 PI011 Pedestrian Improvements - VDOT Funded Leesburg Pike / Patrick Henry Drive	Mason	PM PDD: Hojatzadeh, Max PM LAD: Zore, Tasneem PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$500,000 \$0	06/08	NA	05/09	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
Project Description		Monthly Remarks														
Pedestrian improvements at the intersection of Leesburg Pike and Patrick Henry Drive.		Final design is in progress. Coordination with utility companies for relocation of facilities is in progress. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.														

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064267 PI012 Pedestrian Improvements - VDOT Funded Lee Highway/Monument Drive	Providence	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$140,000 \$0	06/07	NA	09/07	07/08	NA	NA	NA	09/08	10/08	10/08	07/08	02/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Lee Highway and Monument Drive.		Construction substantially complete 2/23/09. VDOT inspection has been requested.												
Fund 304 064267 PI013 Pedestrian Improvements - VDOT Funded Old Keene Mill Road / Sydenstricker Road	Springfield	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$120,000 \$0	02/07	NA	08/07	06/07	NA	NA	NA	03/08	03/08	03/08	03/08	05/08	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian safety improvements at the intersection of Old Keene Mill Rd. and Sydenstricker Rd.		Construction substantially complete 5/22/08. VDOT permit released 2/4/09.												
Fund 304 064267 PI014 Pedestrian Improvements - VDOT Funded Leesburg Pike / Dranesville Road	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	09/07	NA	04/08	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Leesburg Pike and Dranesville Road.		Final design has been completed. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.												
Fund 304 064267 PI015 Pedestrian Improvements - VDOT Funded Centreville Road / Compton Road	Springfield Sully	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$220,000 \$0	06/07	NA	09/07	07/08	NA	NA	NA	09/08	10/08	10/08	07/08	01/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Centreville Road and Compton Road.		Construction substantially complete 1/12/09. VDOT inspection has been requested.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates					On Hold
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion	
						Approved Completion	Current									
Fund 304 064267 PI018 Pedestrian Improvements - VDOT Funded Braddock Road / Wakefield Chapel Road	Braddock	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS: Jensen, Chris	\$150,000 \$0	03/08	NA	08/08	05/09	TBD	NA	TBD	11/09	12/09	01/10	05/09	03/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Braddock Road and Wakefield Chapel Road.		Pre-final plans are in progress. Signal design is in progress. Due to federal funds, project requires NEPA documentation.												
Fund 304 064267 PI019 Pedestrian Improvements - VDOT Funded Dolley Madison Boulevard / Great Falls Street - Lewinsville Road	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	09/07	NA	04/08	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Dolley Madison Boulevard/Great Falls Street and Lewinsville Road.		Final design has been completed. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.												
Fund 304 064267 PI020 Pedestrian Improvements - VDOT Funded Lewinsville Road / Balls Hill Road	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$150,000 \$0	09/07	NA	04/08	TBD	02/08	NA	04/08	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Lewinsville Road and Balls Hill Road.		Final design has been completed. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.												
Fund 304 064267 PI022 Pedestrian Improvements - VDOT Funded Leesburg Pike / Baron Cameron Avenue - Springvale Road	Dranesville Hunter Mill	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$200,000 \$0	01/09	NA	05/09	05/09	TBD	TBD	TBD	11/09	12/09	01/10	04/10	04/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Leesburg Pike/Baron Cameron Avenue and Springvale Road.		Preliminary design submitted to VDOT for review 1/20/09. Partial comments received. Due to federal funds, project requires NEPA documentation.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064267 PI023 Pedestrian Improvements - VDOT Funded Fairfax County Parkway / Old Keene Mill Road	Springfield	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS:	\$130,000 \$0	06/07	NA	09/07	07/08	NA	NA	NA	09/08	10/08	10/08	07/08	02/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Fairfax County Parkway and Old Keene Mill Road.		Construction substantially complete 2/20/09. VDOT inspection has been requested.												
Fund 304 064267 PI025 Pedestrian Improvements - VDOT Funded Braddock Road / Guinea Road	Braddock	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$150,000 \$0	12/08	NA	05/09	05/09	TBD	TBD	TBD	11/09	12/09	01/10	04/10	04/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Braddock Road and Guinea Road.		Preliminary design submitted to VDOT for review 12/17/08. Partial comments received. Due to federal funds, project requires NEPA documentation.												
Fund 304 064267 PI026 Pedestrian Improvements - VDOT Funded Fairfax County Parkway / Hooes Road - Seabrook Lane	Springfield	PM PDD: Hojatzadeh, Max PM LAD: \$350,000 PM CMDE: Lim, Sam PM CMDS:	\$500,000 \$350,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Fairfax County Parkway/Hooses Road and Seabrook Lane.		Due to the impact of project to existing bridge, a feasibility study was prepared. VDOT has approved the feasibility study. Due to high construction costs, DOT has requested project be put on hold until additional funds are available.												
Fund 304 064267 PI027 Pedestrian Improvements - VDOT Funded Little River Turnpike / Backlick Road	Mason	PM PDD: Hojatzadeh, Max PM LAD: \$0 PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	09/07	NA	04/08	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements at the intersection of Little River Turnpike and Backlick Road.		Final design has been completed. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064267 PI028 Pedestrian Improvements - VDOT Funded Arlington Blvd - Olin Drive	Mason	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS: Murdoch, Guy	\$150,000 \$0	08/08	NA	09/08	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description Pedestrian improvements on Arlington Boulevard near Olin Drive.			Monthly Remarks Final design submitted to VDOT for review 3/18/09. Due to federal funds, project requires NEPA documentation. Before project can proceed to permit, environmental certification must be received and NEPA documentation must be completed. Project on hold until environmental and funding issues are resolved.											
Fund 304 064270 00000 Beverly Rd/Fleetwood Rd	Dranesville	PM PDD: Ayers, Robert PM LAD: Zore, Tasneem PM CMDE: Gharavi, Mo PM CMDS: Housley, Gregg	\$120,000 \$0	NA	03/08	02/08	02/09	01/08	NA	03/08	03/09	03/09	03/09	03/09	06/09	<input type="checkbox"/>
		Project Description Provide raised concrete median on northbound and southbound approach of Beverly Road.			Monthly Remarks VDOT permit application submitted 2/4/09. Draft construction package submitted to CMD. Construction to be completed by annual contractor.											
Fund 304 064271 00000 Annandale Rd/Kerns Rd	Mason	PM PDD: Khorashadi, Broo PM LAD: PM CMDE: Gharavi, Mo PM CMDS: Harper, Gregg	\$225,000 \$150,000	10/07	05/09	04/08	03/10	TBD	TBD	TBD	05/10	06/10	07/10	12/10	12/10	<input type="checkbox"/>
		Project Description Intersection improvements including left and right-turn lanes.			Monthly Remarks Intermediate design is in progress.											
Fund 304 064272 00000 South Van Dorn Street Walkway	Lee	PM PDD: El Kaissi, Moham PM LAD: PM CMDE: Minnix, W. Todd PM CMDS: Housley, Gregg	\$325,000 \$0	NA	09/07	06/08	08/08	NA	NA	NA	10/08	11/08	12/08	05/09	05/09	<input type="checkbox"/>
		Project Description Concrete sidewalk along west side of South Van Dorn Street from Greendale Village Drive to Telegraph Road.			Monthly Remarks Construction is 65% complete.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064273 00000 Silverbrook Rd/Hoes Rd Intersection Imp.	Mount Vernon	PM PDD: Madhusudhan, G PM LAD: PM CMDE: McCorkle, Lisa PM CMDS: McEntire, Vickie	\$350,000 \$0	NA	12/07	10/08	05/09	NA	NA	NA	07/09	08/09	09/09	07/09	01/10	<input type="checkbox"/>
		Project Description	Intersection improvement to configure turn lanes at Silverbrook Road and Hoes Road intersection.		Monthly Remarks		Final design is in progress. Signal modification design is in progress. Consultant revising load calculations for existing signal poles based on comments received from VDOT.									
Fund 304 064274 00000 Route 29 Walkway	Providence	PM PDD: Ayers, Robert PM LAD: Finnell, Richard PM CMDE: PM CMDS: Housley, Gregg	\$250,000 \$0	NA	03/08	08/08	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description	Provide 10' wide asphalt trail on south side of Route 29 between Shreve Road and Fairview Park Drive.		Monthly Remarks		Pre-final design was submitted to VDOT for review 8/12/08. Comments have been received. VDOT's HOT Lane project at this location is under construction and is in conflict with project's current design. This project is on hold pending scope revision.									
Fund 304 064275 00000 Braddock Rd/Rte 123 EB RTL	Springfield	PM PDD: Roberson, Jean PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: Harper, Greg	\$400,000 \$0	NA	12/07	07/08	07/08	NA	NA	NA	11/08	11/08	11/08	04/09	05/09	<input type="checkbox"/>
		Project Description	Extension of eastbound Braddock Road right turn lane at Route 123.		Monthly Remarks		Notice to proceed 1/26/09. Construction is 0% complete.									
Fund 304 064276 00000 West Ox Rd/Fairfax County Parkway	Sully Hunter Mill	PM PDD: El Kaissi, Moham PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$500,000 \$315,000	NA	09/07	04/08	05/09	11/08	NA	06/09	08/09	09/09	10/09	05/09	07/10	<input type="checkbox"/>
		Project Description	Extend right turn lane on southbound Fairfax County Parkway. Add dual left turn lanes on northbound Fairfax County Parkway.		Monthly Remarks		Final design submitted to VDOT for review 3/4/09. 0 of 2 easements have been acquired. VSMP permit application has been prepared; awaiting issuance of check for application fee.									

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 064288 00000 Fairfax County Parkway/Sunrise Valley Drive Fairfax County Parkway/Sunrise Valley Drive	Hunter Mill	PM PDD: Salahuddin, Khali PM LAD: Preston, Clinton PM CMDE: Minnix, W. Todd PM CMDS: Strecker, Mathias	\$925,000 \$0		09/05	10/07	04/09	10/07	NA	12/08	06/09	07/09	08/09	12/08	08/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Addition of dual left-turn lane on northbound Fairfax County Parkway.		Third pre-final design submitted to VDOT 2/17/09.												
Fund 304 4YP012 00000 South Kings Highway/Harrison Lane	Lee	PM PDD: Salahuddin, Khali PM LAD: Barnes, Dianne PM CMDE: Minnix, Todd PM CMDS:	\$3,000,000	03/06	08/06	03/07	11/08	03/07	07/07	09/08	04/09	05/09	06/09	06/10	06/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Addition of left-turn lane from South Kings Highway to Harrison Lane.		Project is part of the Four-Year Transportation Program. Dominion Virginia Power utility relocations 80% complete. Cox will begin utility relocation in April 2009. Final construction package is being prepared.												
Fund 304 4YP013 00000 Route 236/Beauregard Street	Mason	PM PDD: Ayers, Robert PM LAD: Zore, Tasneem PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$2,180,000 \$0	07/05	NA	01/07	12/07	04/06	05/06	11/06	02/08	03/08	03/08	05/08	01/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Add a second left-turn lane from eastbound Route 236 to northbound Beauregard Street.		Project is part of the Four-Year Transportation Program. Construction substantially complete 1/16/09. VDOT inspection has been requested.												
Fund 304 4YP014 00000 Braddock Road/Route 236	Mason	PM PDD: Roberson, Jean PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: Harper, Greg	\$1,440,000 \$0	08/05	12/05	12/06	12/06	02/06	04/06	11/06	03/07	05/07	06/07	01/08	09/08	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Realign eastbound lanes through the intersection.		Project is part of the Four-Year Transportation Program. Construction substantially complete 9/30/08. VDOT punch lists received and items are being addressed.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 304 4YP020 00000 Hunter Mill Road Walkway	Providence	PM PDD: El Kaissi, Moham PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: Strecker, Mathias	\$840,000		01/06	09/06	06/08	05/06		03/08	10/08	11/08	12/08	08/08	06/09	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Walkway along Hunter Mill Road from Chain Bridge Road to Corbalis Park for a total distance of approximately 1900 LF.			Project is part of the Four-Year Transportation Program. Notice to proceed 2/9/09. Construction is 0% complete.												
Fund 304 4YP201 PB002 Pedestrian Improvements - Bond Funded Browns Mill Rd Walkway-Victoria Farms to Windstone	Dranesville	PM PDD: Shively, Erik PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$460,000 \$0		07/09	09/10	09/10	11/09	01/10	08/10	10/10	11/10	12/10	08/11	08/11	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Pedestrian improvements along south side of Browns Mill Rd from Victoria Farms Ln to Windstone Dr. Project is approx. 1,600 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Additional utility designations received. Design addendum for alternative design on north side of road has been authorized and notice to proceed issued 2/6/09. Alternative design is under review. Once alternative has been reviewed, a design option will be chosen to proceed to intermediate plan submission and further review from Supervisor's office and citizens.												
Fund 304 4YP201 PB003 Pedestrian Improvements - Bond Funded Lewinsville Rd Median	Dranesville	PM PDD: Shively, Erik PM LAD: Zore, Tasneem PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$150,000 \$0		10/08	12/09	12/09		NA	NA	NA	03/10	04/10	05/10	10/10	10/10	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Installation of a pedestrian safety median on Lewinsville Rd at Spring Hill Elementary School. Project is approx. 975 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. A meeting with consultant 3/13/09 to discuss design.												
Fund 304 4YP201 PB004 Pedestrian Improvements - Bond Funded Spring Hill Rd - Old Dominion to Pettit Ct	Dranesville	PM PDD: Shively, Erik PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: McEntire, Vickie	\$480,000 \$0		09/08	10/09	10/09	05/09	06/09	01/10	07/10	08/10	09/10	03/11	03/11	<input type="checkbox"/>	
		Project Description			Monthly Remarks												
		Pedestrian improvements along east side of Spring Hill Rd from Old Dominion Dr to Pettit Ct. Project is approx. 1,550 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Project plats are in progress. Site meeting with property owner and Supervisors office was held 3/12/09. Staff to address concerns raised at meeting. Design alternatives are being evaluated.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB005 Pedestrian Improvements - Bond Funded Turner Ave Walkway - Williamsburg Pond to Haycock	Dranesville	PM PDD: Shively, Erik PM LAD: Barnes, Dianne PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$50,000 \$0		12/08	02/10	02/10	07/09	08/09	03/10	05/10	06/10	07/10	11/10	11/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along east side of Turner Ave from Williamsburg Pond Ct to Haycock Rd. Project is approx. 200 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 12/2/08. Partial comments received.											
Fund 304 4YP201 PB006 Pedestrian Improvements - Bond Funded Westmoreland St Walkway - Chain Bridge to Dillion	Dranesville	PM PDD: Shively, Erik PM LAD: PM CMDE: PM CMDS: Housley, Gregg	\$230,000 \$0	07/09		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along east side of Westmoreland St from Chain Bridge Rd to Dillon Ave. Project is approx. 700 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Preliminary design is in progress.											
Fund 304 4YP201 PB007 Pedestrian Improvements - Bond Funded Westmoreland St Walkway - Haycock to Temple	Dranesville	PM PDD: Shively, Erik PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$230,000 \$0		12/08	05/10	05/10	10/09	11/09	06/10	08/10	09/10	10/10	08/11	08/11	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along west side of Westmoreland St from Haycock Rd to Temple Rodef Shalom. Project is approx. 845 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 12/22/08. Partial comments received. Signal design proposal has been requested.											
Fund 304 4YP201 PB008 Pedestrian Improvements - Bond Funded Westmoreland St Walkway - Temple to Chesterbrook	Dranesville	PM PDD: Shively, Erik PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$150,000 \$0		12/08	03/10	03/10	09/09	11/09	04/10	06/10	07/10	08/10	02/11	02/11	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Walkway on west side Westmoreland St from Temple Rodef Shalom to Chesterbrook Presbyterian Church. Project is approx. 550 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 12/22/08. Partial comments received.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB009 Pedestrian Improvements - Bond Funded Beulah Rd Walkway - Abbotsford to Clarks Crossing	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$1,000,000 \$0	02/09	05/09	03/10	03/10	12/09	TBD	07/10	01/11	03/11	04/11	09/11	09/11	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		Pedestrian improvements along Beulah Rd from Abbotsford Dr to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,700 LF.	Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Preliminary design submitted to VDOT for review 2/11/09. A meeting with Supervisors office is schedule for 4/10/09 to discuss project.													
Fund 304 4YP201 PB010 Pedestrian Improvements - Bond Funded Colts Neck Rd Walkway - Lakes to Winterthur	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Finnell, Richard PM CMDE: McCorkle, Lisa PM CMDS:	\$130,000 \$0		08/08	09/09	09/09	03/09	TBD	10/09	10/09	11/09	12/09	03/10	03/10	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		Pedestrian improvements along east side of Colts Neck Rd from South Lakes Dr to Winterthur Ln. Project is approx. 850 LF.	Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design submitted to VDOT for review 1/14/09. Project plats are being revised.													
Fund 304 4YP201 PB011 Pedestrian Improvements - Bond Funded Fox Mill Rd Walkway - Pkwy to Mill Heights	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$100,000 \$0		08/08	02/10	02/10	06/09	NA	01/10	03/10	04/10	05/10	08/10	08/10	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		Pedestrian improvements along south side of Fox Mill Rd from Mill Heights Dr across Fairfax County Pw. Project is approx. 800 LF.	Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design was submitted to VDOT for review 12/5/08. Comments received 1/14/09 are being compiled. Working with VDOT to resolve outstanding design issue. Project plats are being revised.													
Fund 304 4YP201 PB012 Pedestrian Improvements - Bond Funded Glade Dr Walkway - Colts Neck to Shire Ct	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS:	\$110,000 \$0		08/08	07/09	07/09	03/09	TBD	10/09	02/10	03/10	04/10	08/10	08/10	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		Pedestrian improvements along north side of Glade Dr from Colts Neck Rd to Shire Ct. Project is approx. 800 LF.	Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is submitted to VDOT for review 3/9/09. Project plats are being revised. Coordinating with utility companies to resolve potential conflicts.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB013 Pedestrian Improvements - Bond Funded McLearen Rd Walkway - Quincy Adams to Reston Pkwy	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS:	\$150,000 \$0	NA	08/08	02/09	04/09	12/08	NA	07/09	09/09	09/09	09/09	12/09	12/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Concrete sidewalk on north side of McLearen Rd from Fox Mill Shopping Ctr east across Transcontinental Pipeline. Project is approx. 250 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design submitted to VDOT for review 3/9/09. 0 of 6 easements have been acquired.											
Fund 304 4YP201 PB015 Pedestrian Improvements - Bond Funded Reston Ave Walkway - Southington to Shaker Dr	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$110,000 \$0	NA	09/08	06/09	06/09	03/09	TBD	10/09	10/09	11/09	12/09	04/10	04/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along west side of Reston Ave from Southington Ln to Shaker Dr. Project is approx. 700 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design submitted to VDOT for review 1/29/09. Project plats are being revised.											
Fund 304 4YP201 PB016 Pedestrian Improvements - Bond Funded Soapstone Dr Walkway - Sweetbay to Glade	Hunter Mill	PM PDD: Ayodeji, Olawale PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$20,000 \$0	NA	06/08	03/09	04/09	NA	NA	NA	10/09	11/09	12/09	04/10	04/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along west side of Soapstone Dr from Sweetbay Ln to Glade Dr. Project is approx. 100 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design distributed for in-house review 1/26/09. Comment received and are being addressed. Second final design is in progress. A County-wide VDOT permit for in-fill walkways is in the process of being renewed. Construction cannot proceed until permit is in place.											
Fund 304 4YP201 PB017 Pedestrian Improvements - Bond Funded Sunset Hills Rd Walkway - W&OD to Michael Faraday	Hunter Mill	PM PDD: Gilbert, Jennifer PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$240,000 \$0	NA	02/09	10/09	10/09	05/09	06/09	01/10	04/10	05/10	06/10	12/10	12/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along north side of Sunset Hills Rd from W&OD Trail to Michael Faraday Ct. Project is approx. 1,500 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 2/9/09. Project plats are under review.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB018 Pedestrian Improvements - Bond Funded Silverbrook Rd Walkway - Southrun to Monacan	Mount Vernon	PM PDD: Gilbert, Jennifer PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$60,000 \$0	NA	09/08	10/09	10/09	03/09	NA	10/09	11/09	12/09	01/10	04/10	04/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along north side of Silverbrook Rd from Southrun Rd to Monacan Rd. Project is approx. 820 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design submitted to VDOT for review 2/11/09. Revised project plats are under review.												
Fund 304 4YP201 PB019 Pedestrian Improvements - Bond Funded Lee Jackson Hwy Walkway - Fair Ridge to Fire Station	Springfield	PM PDD: Ayodeji, Olawale PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$100,000 \$0	NA	06/08	07/09	07/09	01/09	NA	01/09	10/09	11/09	12/09	06/10	06/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along south side of Lee Jackson Hy from Fair Ridge Dr East to the police/fire station. Project is approx. 675 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. VDOT permit received 3/3/09. VSMP application submitted 3/11/09. Draft construction package is being prepared. Dominion Virginia Power utility relocations are in progress.												
Fund 304 4YP201 PB020 Pedestrian Improvements - Bond Funded Silverbrook Rd Walkway - Silverthorn to Bayberry Ridge	Springfield	PM PDD: Gilbert, Jennifer PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$220,000 \$0	NA	09/08	10/09	10/09	02/09	NA	09/09	11/09	12/09	01/10	04/10	04/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along north side of Silverbrook Rd from Silverthorn Rd to Bayberry Ridge Rd. Project is approx. 650 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. Land Acquisition package was submitted on 2/20/09.												
Fund 304 4YP201 PB021 Pedestrian Improvements - Bond Funded Sydenstricker Rd Walkway - Briarcliff to Galgate	Springfield	PM PDD: Gilbert, Jennifer PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$180,000 \$0	NA	04/09	02/10	02/10	06/09	TBD	01/10	03/10	04/10	05/10	08/10	08/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along north side of Sydenstricker Rd from Briarcliff Dr to Galgate Dr. Project is approx. 1,350 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Due to drainage issues, the scope has been revised by moving the proposed pedestrian improvements to the north side of Sydenstricker Road. Intermediate design is in progress.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB022 Pedestrian Improvements - Bond Funded Ashburton Ave Walkway - at Cedar Run	Sully	PM PDD: Gilbert, Jennifer PM LAD: Zore, Tasneem PM CMDE: McCorkle, Lisa PM CMDS:	\$476,000 \$0	NA	01/09	01/10	01/10	05/09	TBD	12/09	02/10	03/10	04/10	07/10	07/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along west side of Ashburton Ave at Cedar Run. Project is approx. 250 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Scope has been revised from a pedestrian bridge to culvert extension to allow for curb and gutter with sidewalk and guardrail. Intermediate design submitted to VDOT for review 1/12/09. Partial comments received. Project plats are under review.												
Fund 304 4YP201 PB023 Pedestrian Improvements - Bond Funded Telegraph Rd Walkway - South Kings Hy to Lee District Park	Lee	PM PDD: Shively, Erik PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$800,000 \$0	NA	03/09	05/10	05/10	09/09	11/09	06/10	08/10	09/10	10/10	10/11	10/11	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along alternate sides of Telegraph Rd. from South Kings Hy to Lee District Park. Project is approx. 3,500 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design is in progress. Signal design proposal has been requested. A meeting with consultants was held 3/11/09 to discuss design issues. A site meeting was held 3/20/09 to review intersection configuration.												
Fund 304 4YP201 PB024 Pedestrian Improvements - Bond Funded Backlick Rd Walkway - Wilburdale Comm to Braddock	Mason	PM PDD: Shively, Erik PM LAD: Kresge, Carol PM CMDE: PM CMDS: McEntire, Vickie	\$150,000 \$0	NA	08/08	08/09	08/09	03/09	04/09	11/09	01/10	02/10	03/10	06/10	08/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along west side of Backlick Rd from Wilburdale community to Braddock Rd. Project is approx. 1,100 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Project plats submitted to LAD on 3/6/09; utility plats still in progress.												
Fund 304 4YP201 PB025 Pedestrian Improvements - Bond Funded Backlick Rd Walkway - Opposite Wilburdale Comm	Mason	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS: McEntire, Vickie	\$150,000 \$0	NA	08/08	08/09	08/09	03/09	04/09	11/09	01/10	02/10	03/10	05/10	07/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along east side of Backlick Rd opposite the Wilburdale community. Project is approx. 360 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Project plats submitted to LAD on 3/6/09; utility plats still in progress.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 304 4YP201 PB026 Pedestrian Improvements - Bond Funded Columbia Pike Walkway - Downing St to Lincolnia	Mason	PM PDD: Shively, Erik PM LAD: Preston, Clinton PM CMDE: Minnix, W. Todd PM CMDS: Harper, Greg	\$430,000 \$0		12/08	01/10	01/10	06/09	07/09	02/10	04/10	05/10	06/10	12/10	12/10	<input type="checkbox"/>	
		Project Description Pedestrian improvements along south side of Columbia Pk from Downing St to Lincolnia Rd. Project is approx. 900 LF.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress.														
Fund 304 4YP201 PB027 Pedestrian Improvements - Bond Funded Columbia Pike Walkway - Maple Ct to Blair	Mason	PM PDD: Shively, Erik PM LAD: Preston, Clinton PM CMDE: Minnix, W. Todd PM CMDS: McEntire, Vickie	\$200,000 \$0		04/09	06/09	01/10	06/09	07/09	02/10	08/10	09/10	10/10	09/10	04/11	<input type="checkbox"/>	
		Project Description Pedestrian improvements along north side of Columbia Pk from Maple Ct to Blair Rd. Project is approx. 1,000 LF.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Due to a major revision to the typical section from what was previously agreed upon, a second intermediate design submission will be required. Second Intermediate design is in progress. Signal modification design is complete.														
Fund 304 4YP201 PB028 Pedestrian Improvements - Bond Funded Columbia Pike Walkway - Gallows to Annandale Church	Mason	PM PDD: Shively, Erik PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$190,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	09/08
		Project Description Pedestrian improvements along south side of Columbia Pk from Gallows Rd at the Annandale Methodist Church. Project is approx. 450 LF.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Project on hold pending determination of feasibility.														
Fund 304 4YP201 PB029 Pedestrian Improvements - Bond Funded Leesburg Pike Walkway - Falls Church to Alexandria	Mason	PM PDD: Shively, Erik PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$4,000,000 \$0	04/09	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
		Project Description Rt 7 Pedestrian Initiative: construct missing segments of walkway along Leesburg Pk from Falls Church to Alexandria. Project is approx. 13,200 LF.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Preliminary design is in progress.														

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB030 Pedestrian Improvements - Bond Funded Lincolnia Rd Walkway - Deming Ave to N Chambliss	Mason	PM PDD: Shively, Erik PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS: McEntire, Vickie	\$50,000 \$0		10/08	09/09	09/09	07/09	08/09	03/10	05/10	06/10	07/10	06/10	11/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along north side of Lincolnia Rd from Deming Ave to North Chambliss St. Project is approx. 240 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Signal design task order was authorized and NTP issued on 3/9/09.												
Fund 304 4YP201 PB031 Pedestrian Improvements - Bond Funded Montrose St Walkway - Braddock to Grafton	Mason	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$90,000 \$0		10/08	09/09	09/09	03/09	04/09	10/09	12/09	01/10	02/10	07/10	07/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along west side of Montrose St from Braddock Rd to Grafton St. Project is approx. 520 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Project plats are in progress.												
Fund 304 4YP201 PB032 Pedestrian Improvements - Bond Funded Tyler St Walkway - Columbia Pike to Lake St	Mason	PM PDD: Shively, Erik PM LAD: Preston, Clinton PM CMDE: PM CMDS: Perry, Michael	\$140,000 \$0		02/09	02/10	02/10	07/09	08/09	03/10	05/10	06/10	07/10	12/10	12/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along east side of Tyler St from Columbia Pk to Lake St. Project is approx. 1,000 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 2/18/09.												
Fund 304 4YP201 PB033 Pedestrian Improvements - Bond Funded Annandale Rd Walkway - Brice to Falls Church City Line	Providence	PM PDD: Shively, Erik PM LAD: Zore, Tasneem PM CMDE: PM CMDS: Jensen, Chris	\$80,000 \$0		02/09	02/10	02/10	07/09	08/09	03/10	05/10	06/10	07/10	11/10	11/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Pedestrian improvements along the east side of Annandale Rd from Brice St to Falls Church City line. Project is approx. 190 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 2/27/09.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB034 Pedestrian Improvements - Bond Funded Courthouse Rd Walkway - Chain Br to Plantation Ln	Providence	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: Gharavi, Mo PM CMDS: McEntire, Vickie	\$140,000	NA	07/08	04/09	04/09	02/09	NA	06/09	08/09	09/09	10/09	03/10	03/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
			Pedestrian improvements along north side of Courthouse Rd from Chain Bridge Rd to Oakton Plantation Ln. Project is approx. 410 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design submitted to VDOT for review 1/30/09. Land acquisition has been authorized to proceed.											
Fund 304 4YP201 PB035 Pedestrian Improvements - Bond Funded Edgelea Rd Walkway - Oleander to Courthouse	Providence	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS: McEntire, Vickie	\$120,000	NA	06/08	04/09	04/09	01/09	NA	06/09	08/09	09/09	10/09	03/10	03/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
			Pedestrian improvements along the east side of Edgelea Rd from Oleander Ave to Courthouse Rd. Project is approx. 350 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design submitted to VDOT for review 2/11/09. 0 of 2 easements have been acquired.											
Fund 304 4YP201 PB036 Pedestrian Improvements - Bond Funded Jefferson Ave Walkway - Summerfield to Marshall St	Providence	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS: McEntire, Vickie	\$250,000	NA	05/08	07/09	07/09	NA	NA	NA	09/09	10/09	11/09	05/10	05/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
			Pedestrian improvements along south side of Jefferson Av from Summerfield Rd to Marshall St. Project is approx. 1,300 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design distributed for in-house review 10/28/08. Partial comments received. Utility relocations are 80% complete.											
Fund 304 4YP201 PB037 Pedestrian Improvements - Bond Funded Lee Highway Walkway - at Blake Ln	Providence	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: Strecker, Mathias	\$100,000 \$0	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description			Monthly Remarks											
			Construction of missing segment of pedestrian walkway along Lee Hwy at Blake Ln. Project is approx. 170 LF.		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Project on hold pending determination of feasibility of project.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP201 PB038 Pedestrian Improvements - Bond Funded Oak St Walkway - Sandburg to W Morgan Ln	Providence	PM PDD: Shively, Erik PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$120,000 \$0	NA	11/08	12/09	12/09	04/09	TBD	12/09	02/10	03/10	04/10	09/10	09/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
				Pedestrian improvements along south side of Oak St from Sandburg St to west of Morgan Ln. Project is approx. 410 LF. Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress.												
Fund 304 4YP201 PB039 Pedestrian Improvements - Bond Funded Sutton Rd Walkway - at Marywood Rd	Providence	PM PDD: Shively, Erik PM LAD: Buckley, Beth PM CMDE: PM CMDS: Housley, Gregg	\$50,000 \$0	NA	01/09	01/10	01/10	06/09	07/09	02/10	04/10	05/10	06/10	10/10	10/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
				Construction of missing segment of pedestrian walkway along Sutton Rd at Marywood Rd. Project is approx. 50 LF. Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design distributed for in-house review 1/30/09. Partial comments received.												
Fund 304 4YP201 PB041 Pedestrian Improvements - Bond Funded Franconia Rd Walkway - N side Governor's Hill Dr to Telegraph	Lee	PM PDD: Shively, Erik PM LAD: Zore, Tasneem PM CMDE: PM CMDS: Jensen, Chris		NA	02/09	02/10	02/10	07/09	TBD	03/10	05/10	06/10	07/10	11/10	11/10	<input type="checkbox"/>
		Project Description			Monthly Remarks											
				Pedestrian improvements along north side of Franconia Rd from Governor's Hill Dr to Telegraph Rd. Project is approx. 350 LF. Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design submitted to VDOT for review 2/27/09.												
Fund 304 4YP202 01907 Bus Stop Inventory, Safety & Access Improvements Reston Pkwy NB @ Sunrise Valley Dr WB	Hunter Mill	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$20,600 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
				Loading pad and 5' sidewalk connection Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.												

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP202 03719 Bus Stop Inventory, Safety & Access Improvements Lee Jackson Memorial Hwy WB @ Stringfellow Rd SB	Sully	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$19,000 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad and asphalt sidewalk connection			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											
Fund 304 4YP202 04389 Bus Stop Inventory, Safety & Access Improvements Old Dominion Dr EB @ Valley Ave SB	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$21,400 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, drainage culvert, & sidewalk connection			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											
Fund 304 4YP202 04396 Bus Stop Inventory, Safety & Access Improvements Old Dominion Dr WB @ Cloverlawn Ct NB	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$17,900 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad & sidewalk connection			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											
Fund 304 4YP202 04399 Bus Stop Inventory, Safety & Access Improvements Old Dominion Dr WB @ Kirby Rd NB	Dranesville	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$15,300 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP202 04400 Bus Stop Inventory, Safety & Access Improvements Old Dominion Dr WB @ Kirby Rd SB	Dranesville	PM PDD: Utterback, Brian PM LAD: \$0 PM CMDE: Farsad, Nahid PM CMDS:	\$26,800 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											
Fund 304 4YP202 04401 Bus Stop Inventory, Safety & Access Improvements Old Dominion Dr WB @ Valley Ave NB	Dranesville	PM PDD: Utterback, Brian PM LAD: \$0 PM CMDE: Farsad, Nahid PM CMDS:	\$24,200 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad and sidewalk connection			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											
Fund 304 4YP202 04402 Bus Stop Inventory, Safety & Access Improvements Old Dominion Dr WB @ Valley Ave SB	Dranesville	PM PDD: Utterback, Brian PM LAD: \$0 PM CMDE: Farsad, Nahid PM CMDS:	\$19,900 \$0	NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Loading pad, sidewalk connection & curb and gutter			Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 304 4YP202 05525 Bus Stop Inventory, Safety & Access Improvements Stringfellow Rd SB @ Brandy Station Rd WB	Sully	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$19,200 \$0		NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad, 6-asphalt walkway, & curb and gutter		Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.													
Fund 304 4YP202 05526 Bus Stop Inventory, Safety & Access Improvements Stringfellow Rd SB @ Jasper Rd WB	Sully	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:			NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Load pad, curb & gutter, & curb cut ramp		Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.													
Fund 304 4YP202 05527 Bus Stop Inventory, Safety & Access Improvements Stringfellow Rd NB @ Jasper Rd EB	Sully	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$16,500 \$0		NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad & 6' asphalt walkway		Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.													
Fund 304 4YP202 05528 Bus Stop Inventory, Safety & Access Improvements Stringfellow Rd NB @ Cross Keys Ct WB	Sully	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$24,300 \$0		NA	NA	07/09	07/09	TBD	TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Loading pad, sidewalk connection, drainage culvert, & curb cut ramp		Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP202 05567 Bus Stop Inventory, Safety & Access Improvements Galesbury Ln SB @ Lee Jackson Memorial Hwy EB	Sully	PM PDD: Utterback, Brian PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$17,100 \$0		NA NA	07/09 07/09		TBD TBD	TBD	08/09	08/09	08/09	10/09	10/09	<input type="checkbox"/>	
		Project Description Loading pad, walkway connection, & drainage improvement (TBD)	Monthly Remarks Group 8; part of the Safety Enhancements @ Bus Shelters/Stops project; task order for survey & design approved (NTP issued 1/21/09); site survey in progress; completion schedule anticipate that no easements will be required.													
Fund 304 4YP203 00000 Spot Improvements - Braddock Road/Backlick Road	Mason	PM PDD: Madhusudhan, G PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$500,000 \$0	09/08	03/09	12/09	12/09	05/09	06/09	01/10	03/10	04/10	05/10	10/10	10/10	<input type="checkbox"/>
		Project Description Install an additional left-turn lane on westbound Braddock Road to Southbound Backlick Road.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Intermediate design is in progress.													
Fund 304 4YP204 00000 Spot Improvements - Shirley Gate Rd/Route 29	Springfield Braddock	PM PDD: Khorashadi, Broo PM LAD: Barnes, Dianne PM CMDE: Minnix, W. Todd PM CMDS:	\$1,000,000 \$0	06/08	09/08			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description Add additional left turn lane to northbound side of Shirley Gate Rd.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design submitted to VDOT for review 2/11/09. Land acquisition package was submitted 2/2/09. A citizen information meeting was held 2/26/09. Traffic signal operation study at Route 29 & Shirley Gate Road intersection was completed. A meeting with consultant and DOT was held 3/17/09 to discuss findings of the study. As a result, project placed on hold pending DOT review of feasibility of project.													
Fund 304 4YP205 00000 Spot Improvements - Zion Drive	Braddock	PM PDD: Ayodeji, Olawale PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS:	\$1,000,000 \$0		11/08	11/09	11/09	05/09	06/09	12/09	01/10	03/10	04/10	12/11	12/11	<input type="checkbox"/>
		Project Description Reconstruct horizontal curve on Zion Drive east of Windsor Hill Drive.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Utility test holes have been received. Proposal for design exception for horizontal curve has been processed and NTP issued 3/13/09. Utility coordination is in progress.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 304 4YP206 00000 Spot Improvements - Rte 7/Towlston Road	Dranesville	PM PDD: Gilbert, Jennifer PM LAD: PM CMDE: PM CMDS:	\$750,000 \$0	05/09	10/09	04/10	04/10	01/10	03/10	10/10	12/10	01/11	02/11	09/11	09/11	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Add left turn lane on north bound Towlston Road to west bound Route 7.			Preliminary design is in progress. A meeting with the consultant was held 3/18/09 to discuss project design.											
Fund 304 4YP207 00000 Spot Improvements - Braddock Rd/Randolph Dr	Mason	PM PDD: El Kaissi, Moham PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Housley, Gregg	\$500,000 \$0		05/08	01/09	01/09	NA	NA	NA	03/09	03/09	03/09	08/09	08/09	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Extension of left turn lane on eastbound Braddock Road from the entrance into Thomas Jefferson High School (TJHSS&T) to Randolph Drive.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction package submitted to CMD 3/13/09. Construction to be completed by annual contractor.											
Fund 304 4YP210 00000 Poplar Tree Road Improvements	Sully	PM PDD: Khorashadi, Broo PM LAD: Finnell, Richard PM CMDE: Minnix, W. Todd PM CMDS: McEntire, Vickie	\$5,500,000 \$2,500,000	10/07	02/09	06/09	02/10	06/09	07/09	02/10	04/10	05/10	06/10	10/10	04/11	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Widening Poplar Tree Road to four lane divided section from Sully Station Drive to Braddock Ridge Drive.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Citizens information meeting was rescheduled for 3/24/09. UFI has been scheduled for 4/15/09.											
Fund 304 4YP212 00000 Route 29 Widening	Springfield	PM PDD: Madhusudhan, G PM LAD: PM CMDE: Minnix, W. Todd PM CMDS:	\$4,000,000 \$0	09/09	04/10	03/11	03/11	05/10		12/10	05/11	06/11	07/11	07/12	07/12	<input type="checkbox"/>
		Project Description			Monthly Remarks											
		Phase III: Widen northbound Route 29 to 3 lanes on from Legato Road to Shirley Gate Road.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Survey is in progress. Preliminary design is in progress. A meeting with DOT and consultant was held 3/12/09 to discuss design issues and challenges.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 304 4YP213 00000 Lorton Road	Mount Vernon	PM PDD: Roberson, Jean PM LAD: Kresge, Carol PM CMDE: Minnix, W. Todd PM CMDS:	\$40,000,000 \$20,000,000	09/08	08/09	01/11	01/11	01/10	02/10	09/10	03/11	04/11	05/11	12/12	12/12	<input type="checkbox"/>	
		Project Description Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Plans being prepared for value engineering study. Value engineering study has been scheduled for 3/31/09 - 4/2/09. Team meeting held 3/6/09 to prepare for VE study and citizens meeting.														
Fund 304 4YP214 00000 Cinder Bed Road Improvements	Mount Vernon	PM PDD: Ayodeji, Olawale PM LAD: PM CMDE: PM CMDS:	\$5,000,000 \$0	04/09													<input type="checkbox"/>
		Project Description Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.	Monthly Remarks Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Preliminary design study is in progress. Schedule will be established once the study is complete. Wood turtle survey has been completed. A meeting with consultant was held 2/18/08 to discuss preliminary design study. Corp of Engineers approved wetlands study 3/4/09.														
Fund 307 D00448 PA02B Plaza America Pedestrian Improvements	Hunter Mill	PM PDD: Zahirieh, Shahla PM LAD: Barnes, Dianne PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$170,000 \$0		NA	NA											<input type="checkbox"/>
		Project Description 600 LF 8' wide asphalt trail 100 LF 6' wide concrete walkway	Monthly Remarks Funding provided by Plaza America cash proffer contribution; original design complete; project redesigned due to a scope change by District Supervisor to an 8-foot wide trail based on citizen's and property owner's request; new fiber optic lines found on site - alignment revised to avoid costly relocation of vault (schedule adjustment approved 6/2/08 due to additional redesign) and coordinating with Comcast to lower section of cable; additional easement plat to LAD 8/6/08 for acquisition (easements required from 2-properties).														
Fund 307 D00448 PA050 Plaza America Pedestrian Improvements	Hunter Mill	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: Topper, William PM CMDS: Harper, Greg	\$195,000 \$0		NA	NA											<input type="checkbox"/>
		Project Description 350 LF 8' asphalt trail from Sunset Hills Road to W&OD Trail	Monthly Remarks Partial funding provided by Plaza America proffer contribution and funds from the Old Reston Avenue roadway improvement project; scope reduced to asphalt trail connection to W&OD trail; land acquisition authorized 4/25/08 to acquire easements; permit from NVRPA for connection to W&OD Trail acquired; Dominion Power has issues with design (met on site 11/6/08; reviewing DP access agreement and sending letter requesting approval of our design); building permit required for proposed retaining wall; LAD schedule adjustment approved 12/4/08.														
Sunset Hills Road: Reston Center to Town Center Parkway																	
Sunset Hills Rd Trail: Rstn Pkwy-Wiehle																	

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
						Approved Completion	Current										
Fund 307 D00448 PA060J Plaza America Pedestrian Improvements Sunset Hills Road @ Target EB Bus Stop Improvements	Hunter Mill	PM PDD: Guarino, Michael PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: McMillen, Barry	\$30,000	NA	NA	10/05	10/05	TBD	TBD	TBD	TBD	TBD	10/06	TBD	<input checked="" type="checkbox"/>	01/07	
Project Description		Installation of a bus shelter		Monthly Remarks													
												Funding provided by Plaza America proffer contribution; design complete; LAD authorized 10/13/05 to acquire land rights; negotiations (Reston legal council) unsuccessful; LAD recommended 1/3/07 that project be deleted (memorandum to DOT 1/11/07 recommending deletion ~ follow up memorandum 4/9/08 and email 9/15/08 to DOT for status update); proposed development may provide bus stop improvements and relocation of stop - DOT following up.					
Fund 307 D00448 PA0600 Plaza America Pedestrian Improvements Sunset Hills Road @ WO&D Trail WB Bus Stop Improvements	Hunter Mill	PM PDD: Guarino, Michael PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: Harper, Greg	\$30,000	NA	NA	01/08	01/08	TBD	TBD	TBD	TBD	TBD	TBD	12/08	TBD	<input checked="" type="checkbox"/>	05/08
Project Description		Installation of a bus shelter		Monthly Remarks													
												Partial funding provided by Plaza America proffer contribution; first site location on NVRPA property, but NVRPA denied permit due to sight distance concerns with trail users and opposed smaller scale improvements (i.e., a pad and bench); attempted to move bus stop to adjacent property owned by the US Postal Services, but USPS also refused to grant easement; sent memorandum to DOT 6/04/08 recommending deletion (follow up email to DOT 9/15/08).					
Fund 307 K00447 RS102 Richmond Hwy Public Transport Initiative Phase 4A Intersection Design - Belford Drive Old Mill Road, and Mohawk Lane	Mount Vernon Lee	PM PDD: Madhusudhan, G PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS:	\$357,000	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	07/06
Project Description		Engineering and construction of intersection improvements at express bus service stops for Belford Drive, Old Mill Road, and Mohawk Lane.		Monthly Remarks													
												Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. This project will be completed in phases. Schedule for this phase will be determined following completion of other phases. Land acquisition is required. Consultant revising design waiver package based on comments received from VDOT.					
Fund 307 K00447 RS211 Richmond Hwy Public Transport Initiative: Walkways Phase 4D Route 1 SB: South of Dogue Creek to Mobile Home Sales Park	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS:		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
Project Description		300 LF 8' Asphalt Trail and Pedestrian Bridge over Dogue Creek		Monthly Remarks													
												Project is part of the Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; survey and utility designation complete; developing design scope for project; design to be performed by consultant; schedule to be determined once contract executed with design consultant; land acquisition required.					

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 307 K00447 RS213 Richmond Hwy Public Transport Initiative: Walkways Phase 4D Route 1 SB: Sacramento Drive to Engleside Plaza (North of Woodlawn Court)	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresqe, Carol PM CMDE: PM CMDS: Housley, Gregg	\$350,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
		Project Description	1400 LF of 5-foot wide concrete sidewalk		Monthly Remarks Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT.											
Fund 307 K00447 RS214 Richmond Hwy Public Transport Initiative: Walkways Phase 4D Route 1 SB: South of Sky View Drive	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresqe, Carol PM CMDE: PM CMDS:	\$42,500 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description	170 LF 5-foot wide concrete sidewalk and bus stop pad		Monthly Remarks Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT.											
Fund 307 K00447 RS221 Richmond Hwy Public Transport Initiative: Walkways Phase 4E Route 1 NB: North of Reddick Avenue/Russell Road (towards Janna Lee Avenue)	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresqe, Carol PM CMDE: PM CMDS: Housley, Gregg	\$125,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description	500 LF of 5-foot wide concrete sidewalk		Monthly Remarks Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT.											
Fund 307 K00447 RS222 Richmond Hwy Public Transport Initiative: Walkways Phase 4E Route 1 NB: South of Janna Lee Avenue to Buckman Road/Mt. Vernon Highway	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresqe, Carol PM CMDE: PM CMDS:	\$302,500 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description	1210 LF of 5-foot wide concrete sidewalk		Monthly Remarks Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners); drainage problems on site - coordinating with DOT and VDOT; schedule to be determined once final scope regarding drainage settled and additional public involvement finished and approved by VDOT.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 307 K00447 RS223 Richmond Hwy Public Transport Initiative: Walkways Phase 4E Route 1 NB: Mt. Vernon Hwy/Buckman Rd to Napper Rd	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$125,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
		Project Description	Monthly Remarks													
		Pedestrian crossing and signal at Mt. Vernon Hwy. and 500 LF 5-foot wide concrete sidewalk	Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; VDOT is requiring additional public involvement due to additional easements; land acquisition required (ordered title research and contacted owners); revising plans and obtaining signal design proposal; additional survey and drainage calculations required; schedule to be determined once redesign complete and additional public involvement finished and approved by VDOT.													
Fund 307 K00447 RS232 Richmond Hwy Public Transport Initiative: Walkways Phase 4F Route 1 NB: South of Kings Village Road	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$37,500 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		150 LF of 5-foot wide concrete sidewalk	Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT.													
Fund 307 K00447 RS233 Richmond Hwy Public Transport Initiative: Walkways Phase 4F Route 1 NB: South of Fordson Road to Woodlawn Trail	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$410,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		1640 LF of 5-foot wide concrete sidewalk	Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT; redesigned walkway to connect to Walgreens frontage improvements.													
Fund 307 K00447 RS252 Richmond Hwy Public Transport Initiative: Walkways Phase 4H Route 1 NB: Quander Road - Phase 2	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$112,500 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description	Monthly Remarks													
		450 LF of 5-foot wide concrete sidewalk south of Quander	Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT.													

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
Fund 307 K00447 RS254 Richmond Hwy Public Transport Initiative: Walkways Phase 4H Route 1 SB: Belle Haven Towers - Phase 2	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$137,500 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
		Project Description	550 LF of 5-foot wide concrete sidewalk and service drive crossing		Monthly Remarks Project is part of Four-Year Transportation Program; part of multi-phased Route 1 Corridor project; utility coordination in progress; VDOT is requiring additional public involvement due to additional easements; finalizing plans to submit to VDOT; land acquisition required (ordered title research and contacted owners; consultant finalizing plats); schedule to be determined once additional public involvement finished and approved by VDOT.											
Fund 307 W00300 W304 Hunter Mill District Walkways Wiehle Avenue Walkway	Hunter Mill	PM PDD: Guarino, Michael PM LAD: Zore, Tasneem PM CMDE: PM CMDS:	\$480,000 \$0	NA	NA	NA	NA	01/02	NA	09/08	07/09	07/09	08/09	12/09	03/10	<input type="checkbox"/>
		Project Description	700 LF 5-foot wide walkway		Monthly Remarks Design (including landscaping plan) and geotechnical engineering report complete and building permit obtained; Land Acquisition Division 9/30/08 completed easement acquisition; Reston Design Review Board approval 7/15/08 (with conditions); project design to be updated; A/E sole source approval obtained and RFP sent (reviewing draft proposal; negotiations in progress); updated utility designation complete.											
Fund 307 W00500 W505 Mason District Walkways Old Col Pike-Elmdale	Mason	PM PDD: Guarino, Michael PM LAD: PM CMDE: PM CMDS:	\$290,000 \$272,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		Project Description	700 LF of 6-foot wide walkway		Monthly Remarks Funding for design only; survey and design (including geotechnical investigation and design for 2 pedestrian bridges) complete; citizen's meeting conducted (easements will be required); additional funding required; project on hold pending approval of additional funding.											
Fund 307 W00700 W705 Providence District Walkways Woodford Rd @ Wolftrap	Providence	PM PDD: Guarino, Michael PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$110,000 \$75,000	NA	NA	10/05	10/05			01/06	TBD	TBD	TBD	09/06	TBD	<input checked="" type="checkbox"/>
		Project Description	270 LF of 6-foot wide walkway replacement including extensive site grading and drainage facilities		Monthly Remarks Funding approved for replacement of an existing walkway; site survey, design, utility designation, and geotechnical engineering report complete and VDOT permit obtained; easement from HOA acquired; HOA 9/29/06 withdrew support for the project; follow up meeting with HOA conducted 2/27/07 and site review meeting conducted 3/10/07 (citizens generally do not support the project, and HOA submitted letter 3/26/07 stating they do not support the proposed design); project on-hold pending resolution of HOA issues; coordinating with District Supervisor's office.											

Transportation Design Branch

Summary Status Report

Feb 2009

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates					On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion		
						Approved Completion	Current										
Fund 312 009217 00000 Stonecroft Boulevard Widening	Sully	PM PDD: Salahuddin, Khali PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$500,000 \$150,000		08/05	03/06		TBD	04/07	10/07	01/08	NA	NA	NA	NA	NA	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.			Construction to be managed by developers. Developer is in the process of soliciting bids from prospective contractors. Utility relocations are complete. Expired waivers have been submitted to LDS for approval. County Attorney's Office is reviewing Marriott deed of dedication. Additional funding required. WBOA is finalizing agreement with Marriott and will be accepting construction bids shortly. A meeting with LDS and design consultant was held 3/18/09 to discuss sidewalk waiver denial.												
Fund 315 008909 00000 Annandale Streetscape Columbia Pike - Annandale Fire Station	Mason	PM PDD: Ayers, Robert PM LAD: Preston, Clinton PM CMDE: Lim, Sam PM CMDS:	\$1,600,000 \$369,000	02/98	01/99	09/06	06/07	10/99	12/00	12/02		TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Streetscape improvements on north side of Columbia Pike from Backlick Road to Annandale Fire Station.			Enhancement Grant funding will be utilized to supplement project funds. Plans being updated. Due diligence and NEPA documentation is proceeding. Schedule to be developed upon receipt of funding agreement from VDOT.												
Fund 315 008912 00001 McLean CRP	Dranesville	PM PDD: Roberson, Jean PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS: Harper, Greg	\$1,700,000	01/04	06/04	12/05	12/05	08/04		03/06	10/07	11/07	02/08	07/08	11/08		<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Streetscape improvements to Chain Bridge Road from Westmoreland Street to Cedar Avenue.			This project is funded with VDOT Transportation Enhancement Grants. Construction substantially complete 11/12/08. Punch list items are being addressed. Milling and overlay work to be completed as weather permits.												
Fund 315 008912 00002 McLean CRP	Dranesville	PM PDD: Ayers, Robert PM LAD: Finnell, Richard PM CMDE: Minnix, Todd PM CMDS:	\$1,800,000	03/04	12/05	06/06		TBD	TBD	09/06		TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		Project Description			Monthly Remarks												
		Underground utilities along Chain Bridge Road from Corner Lane to Laughlin Avenue.			Evaluating project budget. Anticipate additional funding required due to increased material and utilities costs. Awaiting utility companies comments before proceeding with revisions. DVP to negotiate directly with property owners for reduced easements. A site meeting with MRC President was held on 1/14/09 to locate potential sites for transformers. A meeting with DVP has been scheduled for 2/18/09 to discuss transformer locations. A meeting at the Supervisors office is scheduled for 3/25/09 to discuss issues at Exxon Property.												